



Bond Capital Projects Update

Orting Elementary School

Orting HS CTE Building



Connect

Inspire

Empower



Orting Elementary School:

Progress and Schedule

Budgeting and Cost Estimating:

Schematic Design complete! Pricing completed. Value Engineering in process!

Owner Consultants:

Wetland delineation completed. Additional Geotech borings completed.

Permitting:

Reviewing requirements such as roadway and Rocky Road and Stormwater approaches.

Meeting regularly with the City of Orting. Confirmed permitting approach & schedule

- Site Plan Review Permit submittal | August 2026
- Architectural Design Review | August 2026

Design Development User Group Meetings: Ongoing with teachers, staff, and architects.

Design: Completed Schematic Design | In Design Development: Exterior Elevations

Orting Elementary School: Preliminary Exterior Design Options:



Connect

Inspire

Empower



Orting High School CTE Addition: Progress and Schedule

Budgeting and Cost Estimating:

Schematic Design complete this week! Pricing in progress.

Owner Consultants:

Survey completed of the entire campus. Additional Geotech boring investigation is complete.

Permitting:

Submitted for Pre Application Meeting with the City of Orting.

Meetings:

Design Development User Group: Commence in June with teachers, staff, and architects.

Bond Oversight Committee: Met Monday this week. Next meeting August 31

Design: Completed Schematic Design | Design Development: Exterior Elevations

Orting High School CTE Addition

Preliminary Exterior Design Options:



Connect

Inspire

Empower



Questions & Answers

Connect

Inspire

Empower