



Activity ID		Activity Name	OD	Start	Finish	2026												2027							
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
THE CAREY SCHOOL SCHEDULE (DD 2026.02.23)			275	09-10-25 A	03-26-27	THE CAREY SCHOOL SCHEDULE (DD 2026.02.23) CURRENT																			
MILESTONES			272	02-25-26	03-26-27	MILESTONES																			
Contract Milestones			214	05-19-26	03-26-27	Contract Milestones																			
Project Milestones			223	02-25-26	01-14-27	Project Milestones																			
	BP-1000	PLANNING APPROVAL	0		02-25-26	PLANNING APPROVAL																			
	A11620	CONSTRUCTION START	0	06-09-26		CONSTRUCTION START																			
	A11600	PG&E TEMP POWER AVAILABLE	0		06-16-26	PG&E TEMP POWER AVAILABLE																			
	MILE-1020	SLAB ON GRADE COMPLETE	0		08-21-26	SLAB ON GRADE COMPLETE																			
	MILE-1050	ROOFING COMPLETE	0		11-06-26	ROOFING COMPLETE																			
	MILE-1060	EXTERIOR SKIN COMPLETE	0		12-16-26	EXTERIOR SKIN COMPLETE																			
	MILE-2020	PG&E PERMANENT POWER AVAILABLE	0		01-14-27	PG&E PERMANENT POWER AVAILABLE																			
PRE-CONSTRUCTION			191	01-09-26 A	11-19-26	PRE-CONSTRUCTION																			
PG&E			226	09-10-25 A	01-14-27	PG&E																			
PREP WORK			136	02-23-26	09-02-26	PREP WORK																			
CONSTRUCTION			185	06-30-26	03-26-27	CONSTRUCTION																			
SOG (Slab on Grade)			38	06-30-26	08-21-26	SOG (Slab on Grade)																			
Retaining Walls & Bioswale CIP			20	07-23-26	08-19-26	Retaining Walls & Bioswale CIP																			
SUPERSTRUCTURE			85	08-24-26	12-23-26	SUPERSTRUCTURE																			
Wood Framing			25	08-24-26	09-28-26	Wood Framing																			
Exterior Envelope			61	09-28-26	12-23-26	Exterior Envelope																			
Mechanical Well			52	09-24-26	12-08-26	Mechanical Well																			
INTERIORS			122	09-29-26	03-26-27	INTERIORS																			
OH & Walls			49	09-29-26	12-08-26	OH & Walls																			
CLASSROOMS			26	12-09-26	01-19-27	CLASSROOMS																			
RESTROOMS			77	09-29-26	01-21-27	RESTROOMS																			
MISC SPACES			21	12-16-26	01-19-27	MISC SPACES																			
Electrical Room 117			63	09-29-26	12-30-26	Electrical Room 117																			
Fire Riser			3	01-19-27	01-21-27	Fire Riser																			
ADA Signage / Code Required Signage			2	01-22-27	01-25-27	ADA Signage / Code Required Signage																			
Fit up - Move in			22	02-25-27	03-26-27	Fit up - Move in																			
EXTERIOR SITE FINISHES			68	10-08-26	01-19-27	EXTERIOR SITE FINISHES																			
STARTUP & COMMISSIONING			17	01-15-27	02-09-27	STARTUP & COMMISSIONING																			
PUNCHLIST			13	01-20-27	02-05-27	PUNCHLIST																			
FINALS & POST-CONSTRUCTION			32	02-08-27	03-24-27	FINALS & POST-CONSTRUCTION																			
FINAL INSPECTIONS			12	02-08-27	02-24-27	FINAL INSPECTIONS																			
POST-CONSTRUCTION & CLOSEOUT			20	02-25-27	03-24-27	POST-CONSTRUCTION & CLOSEOUT																			