

7642 FUSD APR 26- UD04-1		7642 Fresno USD Program Schedule APR 2026 UD v2026.05.26												page 1 of 3											
Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036							
7642 Fresno USD Program Schedule APR 2026 UD v2026.05.26		4971	3074	38.16%	01-Feb-25 A	09-Oct-34																			
FUSD-DMSCP-2000	MEASURE H BOND PROGRAM MANAGEMENT	365	105	71.23%	01-Jul-25 A	23-Aug-26																			
FUSD.FRSNO.1005	MEASURE H PROGRAM MANAGEMENT	366	106	71.04%	01-Jul-25 A	24-Aug-26																			
MILESTONE		0	0	0%	01-Feb-25 A	01-Feb-25 A																			
FRESNO.USD.0001	NTP Measure H Bond	0	0	100%	01-Feb-25 A																				
PROCUREMENT of BOND ISSUANCE		2443	2243	8.19%	01-Feb-25 A	30-Jun-32																			
FUSD.BOND.1010	Procurement of Issuance A	182	0	100%	01-Feb-25 A	01-Aug-25 A																			
FUSD.BOND.1020	Procurement of Issuance B	121	22	81.82%	01-Feb-26 A	01-Jun-26																			
FUSD.BOND.1030	Procurement of Issuance C	150	150	0%	01-Feb-27*	30-Jun-27																			
FUSD.BOND.1040	Procurement of Issuance D	151	151	0%	01-Feb-28*	30-Jun-28																			
FUSD.BOND.1050	Procurement of Issuance E	150	150	0%	01-Feb-29*	30-Jun-29																			
FUSD.BOND.1060	Procurement of Issuance F	150	150	0%	01-Feb-30*	30-Jun-30																			
FUSD.BOND.1070	Procurement of Issuance G	150	150	0%	01-Feb-31*	30-Jun-31																			
FUSD.BOND.1080	Procurement of Issuance H	151	151	0%	01-Feb-32*	30-Jun-32																			
Farber South (Measure M Carry-over)		898	569	36.64%	16-Jun-25 A	30-Nov-27																			
H201 - Farber South Building B Replace (On Hold)		898	569	36.64%	16-Jun-25 A	30-Nov-27																			
Preconstruction		426	97	77.23%	16-Jun-25 A	15-Aug-26																			
Construction		365	365	0%	01-Dec-26	30-Nov-27																			
Fresno HS- Phase 1 (Measure M Carry-over)		1350	540	60%	01-Feb-25 A	01-Nov-27																			
H401 - Fresno High Cafeteria		844	540	36.02%	05-Mar-25 A	01-Nov-27																			
Preconstruction		71	0	100%	05-Mar-25 A	18-Jun-25 A																			
Construction		769	540	29.78%	01-Jul-25 A	01-Nov-27																			
Maintenance Shed/PC		1018	503	50.59%	01-Feb-25 A	25-Sep-27																			
Preconstruction		594	71	88.05%	01-Feb-25 A	20-Jul-26																			
Construction		428	428	0%	25-Jul-26	25-Sep-27																			
Hoover HS (Measure M Carry-over)		1280	905	29.3%	01-May-25 A	31-Oct-28																			
H402 - Hoover Admin Building Replacement		1280	905	29.3%	01-May-25 A	31-Oct-28																			
Preconstruction		848	473	44.22%	01-May-25 A	26-Aug-27																			
Construction		427	427	0%	01-Sep-27	31-Oct-28																			
Roosevelt HS- Phase 1 (Measure M Carry-over)		1310	905	30.92%	01-Apr-25 A	31-Oct-28																			
H403 - Roosevelt Admin Building Replacement		1310	905	30.92%	01-Apr-25 A	31-Oct-28																			
Preconstruction		878	473	46.13%	01-Apr-25 A	26-Aug-27																			
Construction		429	429	0%	30-Aug-27	31-Oct-28																			
H106 - Norseman EL Classroom Master Plan		1692	1265	25.24%	10-Mar-25 A	26-Oct-29																			
Preconstruction		1162	735	36.75%	10-Mar-25 A	14-May-28																			
Construction		530	530	0%	15-May-28	26-Oct-29																			
H102 - Birney EL Classroom & MPR Master Plan		1692	1265	25.24%	10-Mar-25 A	26-Oct-29																			
Preconstruction		1162	735	36.75%	10-Mar-25 A	14-May-28																			
Construction		530	530	0%	15-May-28	26-Oct-29																			
H104 - Del Mar Portable Replacement Master Plan		1819	1392	23.47%	10-Mar-25 A	02-Mar-30																			
Preconstruction		1159	732	36.84%	10-Mar-25 A	11-May-28																			
Construction		660	660	0%	12-May-28	02-Mar-30																			
H103 - Calwa EL Building Master Plan		1692	1265	25.24%	10-Mar-25 A	26-Oct-29																			
Preconstruction		1162	735	36.75%	10-Mar-25 A	14-May-28																			
Construction		530	530	0%	15-May-28	26-Oct-29																			
H105 - Ericson Portable Replacement Master Plan		1790	1363	23.85%	10-Mar-25 A	01-Feb-30																			
Preconstruction		1190	763	35.88%	10-Mar-25 A	11-Jun-28																			
Construction		600	600	0%	12-Jun-28	01-Feb-30																			

Data Date: 11-May-26
Run Date: 26-May-26
Layout: -FRESNO PROGRAM PRIORITY-SUMMARY
Filters: TASK filters: No Costs, No Measure M- Prior Feb 2025.

- Remaining Work
- Actual Work
- MASTER
- RFP
- DESIGN & BID
- CONSTRUCTION

Measure ‘H’ Project Schedule – Working File
Subject to Change – File Will be Routinely Updated

PRIORITY PROJECTS



7642 FUSD APR 26- UD04-1					7642 Fresno USD Program Schedule APR 2026 UD v2026.05.26												page 2 of 3			
Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036		
H101 - Addams Portable Replacement Master Plan		1796	1369	23.78%	10-Mar-25 A	07-Feb-30														
Preconstruction		1136	709	37.59%	10-Mar-25 A	18-Apr-28														
Construction		660	660	0%	19-Apr-28	07-Feb-30														
H107 - King Portable Replacement		1276	1295	0%	01-Apr-26 A	25-Nov-29														
Preconstruction		706	725	0%	01-Apr-26 A	04-May-28														
Construction		570	570	0%	05-May-28	25-Nov-29														
H302 - Lane Admin Relocation		1503	1503	0%	10-Sep-26	21-Oct-30														
Preconstruction		903	903	0%	10-Sep-26	28-Feb-29														
Construction		600	600	0%	01-Mar-29	21-Oct-30														
H303 - Centennial Cafeteria Reconstruction		1612	1612	0%	23-Jan-27	22-Jun-31														
Preconstruction		1002	1002	0%	23-Jan-27	20-Oct-29														
Construction		610	610	0%	21-Oct-29	22-Jun-31														
H108 - Viking Restrooms ADA Compliant		929	929	0%	09-May-28	23-Nov-30														
Preconstruction		714	714	0%	09-May-28	22-Apr-30														
Construction		215	215	0%	23-Apr-30	23-Nov-30														
H405 - Bullard Talent Theatre Improv & Fire Safety		976	976	0%	28-May-28	28-Jan-31														
Preconstruction		581	581	0%	28-May-28	29-Dec-29														
Construction		395	395	0%	30-Dec-29	28-Jan-31														
H109 - Pyle Portable Replacement		1612	1612	0%	24-May-27	21-Oct-31														
Preconstruction		1002	1002	0%	24-May-27	18-Feb-30														
Construction		610	610	0%	19-Feb-30	21-Oct-31														
H110 - Jefferson Restrooms ADA Compliant		1314	1314	0%	02-Jan-28	07-Aug-31														
Preconstruction		744	744	0%	02-Jan-28	14-Jan-30														
Construction		570	570	0%	15-Jan-30	07-Aug-31														
H111 - Roeding Restroom ADA Compliant		958	958	0%	01-Feb-28	15-Sep-30														
Preconstruction		744	744	0%	01-Feb-28	13-Feb-30														
Construction		214	214	0%	14-Feb-30	15-Sep-30														
H407 - Roosevelt Turf, Track, Lights & Stands/Roosevelt		1612	1612	0%	23-Feb-29	23-Jul-33														
Preconstruction		1002	1002	0%	23-Feb-29	21-Nov-31														
Construction		610	610	0%	22-Nov-31	23-Jul-33														
H307 - Yosemite Partial Renovations		1612	1612	0%	16-Apr-28	13-Sep-32														
Preconstruction		1002	1002	0%	16-Apr-28	12-Jan-31														
Construction		610	610	0%	13-Jan-31	13-Sep-32														
H112 - Wolters Portable Replacement		1329	1329	0%	13-Mar-29	31-Oct-32														
Preconstruction		759	759	0%	13-Mar-29	10-Apr-31														
Construction		570	570	0%	11-Apr-31	31-Oct-32														
H308 - Fort Miller Partial Renovations		1612	1612	0%	20-Jun-28	17-Nov-32														
Preconstruction		1002	1002	0%	20-Jun-28	18-Mar-31														
Construction		610	610	0%	19-Mar-31	17-Nov-32														
H113 - Kratt Restroom and ADA Compliant		948	948	0%	04-Aug-28	09-Mar-31														
Preconstruction		704	704	0%	04-Aug-28	08-Jul-30														
Construction		244	244	0%	09-Jul-30	09-Mar-31														
H114 - Leavenworth GN Restroom ADA Compliant		918	918	0%	04-Aug-29	07-Feb-32														
Preconstruction		704	704	0%	04-Aug-29	08-Jul-31														
Construction		214	214	0%	09-Jul-31	07-Feb-32														
H115 - Hidalgo Restroom ADA Compliant		918	918	0%	02-Nov-29	07-May-32														
Preconstruction		704	704	0%	02-Nov-29	06-Oct-31														
Construction		214	214	0%	07-Oct-31	07-May-32														
H309 - Kirk Partial Renovations		1802	1802	0%	18-Sep-28	24-Aug-33														

7642 FUSD APR 26- UD04-1		7642 Fresno USD Program Schedule APR 2026 UD v2026.05.26														page 3 of 3			
Activity ID	Activity Name	Original Duration	Remaining Duration	Duration % Complete	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	
	Preconstruction	1002	1002	0%	18-Sep-28	16-Jun-31													
	Construction	800	800	0%	17-Jun-31	24-Aug-33													
	H310 - Computech Partial Renovations	1612	1612	0%	19-Jan-30	18-Jun-34													
	Preconstruction	1002	1002	0%	19-Jan-30	16-Oct-32													
	Construction	610	610	0%	17-Oct-32	18-Jun-34													
	H117 - Lincoln Restroom ADA Compliance	1274	1274	0%	15-Apr-31	09-Oct-34													
	Preconstruction	704	704	0%	15-Apr-31	18-Mar-33													
	Construction	570	570	0%	19-Mar-33	09-Oct-34													
	H118 - Malloch Restroom ADA Compliant	917	917	0%	28-Sep-31	01-Apr-34													
	Preconstruction	703	703	0%	28-Sep-31	30-Aug-33													
	Construction	214	214	0%	31-Aug-33	01-Apr-34													
	H119 - Storey Restroom ADA Compliant	918	918	0%	26-Sep-31	31-Mar-34													
	Preconstruction	704	704	0%	26-Sep-31	29-Aug-33													
	Construction	214	214	0%	30-Aug-33	31-Mar-34													
	H120 - Balderas Restroom ADA Compliant	947	947	0%	24-Sep-31	27-Apr-34													
	Preconstruction	703	703	0%	24-Sep-31	26-Aug-33													
	Construction	244	244	0%	27-Aug-33	27-Apr-34													
	H121 - Ayer ES Restrooms ADA Compliant	918	918	0%	22-Sep-31	27-Mar-34													
	Preconstruction	704	704	0%	22-Sep-31	25-Aug-33													
	Construction	214	214	0%	26-Aug-33	27-Mar-34													
	H406 - Fresno High Turf, Track, Lights & Stands/Fresno I	1582	1582	0%	20-Feb-30	20-Jun-34													
	Preconstruction	972	972	0%	20-Feb-30	18-Oct-32													
	Construction	610	610	0%	19-Oct-32	20-Jun-34													
	H408 - Sunnyside HS	918	918	0%	04-May-30	06-Nov-32													
	Preconstruction	704	704	0%	04-May-30	06-Apr-32													
	Construction	214	214	0%	07-Apr-32	06-Nov-32													
	H410 - Bullard Turf, Track, Lights & Stands	2959	2959	0%	11-May-26	16-Jun-34													
	Phase 1 Restroom & Concessions Building-1	674	674	0%	11-May-26	14-Mar-28													
	Preconstruction	366	366	0%	11-May-26	11-May-27													
	Construction	308	308	0%	12-May-27	14-Mar-28													
	Phase 2 Remaining Scope	1762	1762	0%	20-Aug-29	16-Jun-34													
	Preconstruction	972	972	0%	20-Aug-29	17-Apr-32													
	Construction	790	790	0%	18-Apr-32	16-Jun-34													
	H404 - Sunnyside CTE Ag Farm	1319	1319	0%	06-Oct-25 A	19-Dec-29													
	Preconstruction	755	749	0.79%	06-Oct-25 A	28-May-28													
	Construction	570	570	0%	29-May-28	19-Dec-29													
	Deferred Maintenance & Small Capital Projects	2557	2608	0%	01-Jul-25 A	30-Jun-33													
	DM & Small Capital	2557	2608	0%	01-Jul-25 A	30-Jun-33													
	Maintenance Projects FY-25-26	365	0	100%	01-Jul-25 A	11-May-26													
	Maintenance Projects FY-26-27	365	365	0%	01-Jul-26	30-Jun-27													
	Maintenance Projects FY-27-28	366	366	0%	01-Jul-27	30-Jun-28													
	Maintenance Projects FY-28-29	365	365	0%	01-Jul-28	30-Jun-29													
	Maintenance Projects FY-29-30	365	365	0%	01-Jul-29	30-Jun-30													
	Maintenance Projects FY-30-31	365	365	0%	01-Jul-30	30-Jun-31													
	Maintenance Projects FY-31-32	366	366	0%	01-Jul-31	30-Jun-32													
	Maintenance Projects FY-32-33	365	365	0%	01-Jul-32	30-Jun-33													

*Disclaimer:

This Master Program Schedule has been prepared based on information available at the time of this schedule update and reflects current understanding and/or assumptions regarding project scope, processes and procedures, activity durations, sequencing, and delivery. The schedule is a planning-level tool intended to support program coordination and decision-making.

The schedule is subject to change based on, but not limited to, availability of resources, funding, market conditions, regulatory and permitting timelines, and unforeseen conditions or circumstances beyond the District’s or Program Manager’s control. Future updates will be required as additional information becomes available and project-specific conditions are further defined.