



**Project Manager:** Frank Smith

**Principal:** Olga Toggas

**A/E Firm:** Owens and Associates Inc

**General Contractor:** Cayce Company Inc.

**Project Scope:** New replacement outdoor Chiller unit, indoor boiler and associated pipes and pumps.

**Current Status:** Construction documents complete. OSF building permit has been received. Project awarded to Cayce Company Inc. All submittals are in.

**Budget:** Budget: **\$2,000,000.00** Board Approved Date: May 19, 2025

**Budget Issues:** None

**Schedule:**

Design:	Completed
Construction:	June 2026
Final Completion:	Summer 2026

**Schedule Issues:** None.

**Achievements:** Design completed. OSF building permit received. Bid awarded.