



HCS Project Manager: Trevor Turner

Schools: District-wide

Architect/Engineer: Varies

Contractor: S&W Asphalt

Project Scope: To evaluate and implement improvements to the parking lots, driveways, sidewalks, etc. throughout the district.

Current Status: Ongoing.

Budget: \$1,000,000 Annually

Budget Issues: None.

Schedule: Current projects scheduled

- District Office – seal & stripe; complete fire lane - COMPLETED
- Pee Dee Elem – mill & pave bus loop; scheduling
- Black Water Middle – mill & pave main parking; scheduling
- South Conway Elem – mill & pave parent loop and main parking; scheduling
- Conway High School – mill & pave stadium access road; scheduling
- Aynor High – campus wide seal & stripe; Summer 2026

Schedule Issues: None.