

**Agenda Item #:**

**ITEM TYPE: Report**

**BOARD AGENDA ITEM**

**TITLE:** School Construction Report

**DATE:** February 11, 2026

**OVERVIEW:**

The attached School Construction Report provides information on the projects currently being administered by the Construction Department. A report for each project under construction provides information regarding the budget and any issues that need to be noted or addressed. Information, in the form of a narrative, is provided for those projects in design as well as short-term capital renewal projects. This includes projects funded through the Aging Schools and Supplementary Appropriation Project programs or those requested by groups associated with the school system.

**LINK TO STRATEGIC PLAN:**

Pillar IV – Establish safe, secure, healthy, and modern learning environments; Objective IV. iv: CCPS provides safe and secure schools, facilities, and assets that serve our students and communities; and Objective IV. v: CCPS maintains modern schools, facilities, and resources that support the educational program.

**FISCAL IMPACT:**

None

**Submitted by:**

James Marks, Supervisor of Construction  
Raymond Prokop, Director of Facilities Management

**Approve/Concur:**

Jonathan D. O’Neal, Chief Operating Officer  
Cynthia McCabe, Superintendent of Schools

# **SCHOOL CONSTRUCTION REPORT**

**February 11, 2026**

## **Capital Projects Under Construction**

### **Kindergarten/Pre-K Additions**

Project Description: This project includes the design and construction of additional Kindergarten and Pre-K classrooms at Friendship Valley Elementary, Cranberry Station Elementary, Sandymount Elementary and Taneytown Elementary Schools. Friendship Valley is also planned to receive a PRIDE regional program addition which brings the students from the portable into the building for better support and additional space.

Work to Commence: June 15, 2025

Scheduled Completion: August 15, 2026

Recent Activity:

- Roof top Mechanical Units are in place.
- Interior wall layout and interior mechanical and electrical rough-in work continue.
- Furniture submittals have been reviewed and approved. Furniture order has been placed by contractors.
- Wall close-in inspections have been scheduled.

## **Capital Projects in Planning & Design**

### **Sykesville Middle School Capacity Addition**

Project Description: This project includes the design and construction of additional capacity for Sykesville Middle School to accommodate projected enrollments. One addition will provide 10 new classrooms that will increase the school's capacity from 720 to 970. The second addition will provide additional related arts classrooms needed to accommodate the middle school schedule for 970 students. Based on the Schematic Design for this project, the scope now includes one addition that provides 10 new classrooms and special education resource areas. The additional related arts classrooms necessary for a large middle school will be created by renovating existing space in the building.

Work to Commence: TBD

Scheduled Completion: TBD

Recent Activity:

- Construction documents will be submitted to the state for review in early spring.

## **Freedom Elementary School Capacity & Pre-k Addition**

Project Description: This project includes the design and construction of additional capacity for Freedom Elementary School to accommodate projected enrollments. Based on the Schematic Design for this project, the scope now includes two additions. One addition includes a Prekindergarten and Kindergarten classroom next to the existing Kindergarten wing. The other addition includes three classrooms next to the fifth-grade wing.

Work to Commence: TBD

Scheduled Completion: TBD

Recent Activity:

- Construction documents will be submitted to the state for review in early spring.

## **Pre-K Additions (Phase 1)**

Project Description: The project is meant to address the expansion of prekindergarten services for all 3- and 4-year-olds required by the Blueprint for Maryland's Future legislation. The current projections assume the prekindergarten enrollment will increase to 850 students by the year 2029. In order to accommodate this projected increase, additions are planned to be constructed at 15 elementary schools in three phases. This first phase consists of additions at William Winchester Elementary, Robert Moton Elementary, Elmer Wolfe Elementary, Spring Garden Elementary, Westminster Elementary and Runnymede Elementary schools.

Work to Commence: June 15, 2026

Scheduled Completion: August 11, 2027

Recent Activity:

- Construction Document State comments for all six locations are received and responses have been sent back from the design team for anticipated "Approved to Bid" direction from the State.
- County site plan approvals are in the final stages.
- Plan review comments have not been received from the County Bureau of Permits and the State Fire Marshal.

## **Shiloh Middle School Roof Replacement**

Project Description: Roof Replacement for the entire school.

Work to Commence: June 15, 2026

Scheduled Completion: August 11, 2027

Recent Activity:

- CD Documents are submitted to the state, pending return March 25<sup>th</sup>, 2026

## **Oklahoma Road Middle School Roof Replacement**

Project Description: Roof Replacement for the entire school.

Work to Commence: June 15, 2026

Scheduled Completion: August 11, 2027

Recent Activity:

- Design and state review are complete. A bid package will be released when Shiloh Middle's state review is complete, offering a potential discount for both roofs in one contract award.

### **Northwest Middle School HVAC Replacement**

Project Description: HVAC Replacement for entire school including air conditioning the gymnasium and locker room spaces.

Work to Commence: June 15, 2026

Scheduled Completion: August 11, 2028

Recent Activity:

- The design team submitted an estimate above the anticipated project budget. The Construction Department staff and lead engineers are discussing the estimate and potential scope/design changes.

### **Carroll Springs School HVAC Replacement**

Project Description: HVAC Replacement for entire school.

Work to Commence: April 14, 2026

Scheduled Completion: December 31, 2026

Recent Activity:

- Project has been awarded.
- Preconstruction process has begun.