

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2026



Whale Branch Elementary School 15 Stuart Point Rd, Seabrook 29940

Cluster: Whale Branch Principal: Marva Neal


Original Appropriations:	\$1,804,823	Encumbered and Paid:	\$3,312,722
Transfers/Adjustments:	\$1,507,899	Paid to Date:	\$3,311,043
Revised Budget:	\$3,312,722	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925354-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (WBES)
Design Services printing (WBES)
Safety/Security
Special Inspections (from District 01 Design Services)
Technology /Infrastructure

Project Details: Phase 1 scope of work includes Safety/Security improvements for bullet-resistant entryways and Technology/Infrastructure improvements for radio reception and server room upgrades.


Monthly Progress: Project is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925354-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



Scope: 2019 Bond Referendum
Design Services (WBES)
Safety/Security
Technology /Infrastructure
Technology Items under \$5,000

Project Details: Phase 2 scope of work includes Safety/Security upgrades to mass notification, door contacts and cameras. Technology/Infrastructure improvements include emergency generator, cabling sound/lighting systems, and intrusion alarms.

Monthly Progress: Project is complete.