

New London Spicer: MS/HS Phase 2

2026 Renovations

Weekly Update: Ending 06/19/26

Ongoing/ Completed:

- **Willmar Electric:** Existing light hangups & secondary light adjustment 100% completed.
- **Acoustic Associates:** First delivery of ACT panels staged within school.
- **Twin Town:** Demolition of existing grid & ACT is 90% complete; the kitchen is the last area to demo at a later date.
- **Henkelmeyer Coatings:** Onsite Thursday 6/18/2026, 100% complete with ductwork endcap painting in HS Gymnasium, Art Room, and Wood Shop.
- **RJ Mechanical:** Glycol drain of existing systems 90% complete.
- **KMS:** 100% complete with High School Gymnasium duct cleanout by 6/20/2026.
- **Prime Mechanical:** 80% complete with insulation of new roof mains.
- **Prime Mechanical:** 100% complete with Main Area E Hallway/Classrooms/Cafeteria insulation of ductwork.
- **Chappel Central:** 100% complete with VAV support addition on request from the state inspector.

2-Week Look Ahead:

- **RJ Mechanical:** Clean existing glycol lines and refill with new product.
- **RJ Mechanical:** Complete piping within Media Center chase.
- **Acoustic Associates:** Finish pad out in Main Area C.
- **Acoustic Associates:** Complete Main Area D grid installation & pad out.
- **KMS:** Finish school wide duct cleaning by 6/28/2026.
- **Boulder Creek:** Onsite 6/23/2026 to complete demolition of Media Center chase.

Issues/Concerns/Other:

- **Yale:** Incorrect VFD's ordered for the hot water pumps.
- **SitealogIQ:** Multiple 2x4 light screens, and a few desks/chairs within the building have been damaged. SitealogIQ to document affected rooms.



Ductwork Insulation in Cafeteria



Ductwork Clean HS Gymnasium

Grid Install Science Room 2018



Grid Install Corridor 2019

