

REFERENDUM PROJECT UPDATES

DATE: June 11, 2026

MEMORIAL ART ROOM FLOORS

Complete

MEMORIAL ROOF REPLACEMENT

The roof replacement is on schedule, they hope to have it finished in the next 3 weeks depending on weather.



MEMORIAL PARKINGLOT LIGHT REPLACEMENT

The wall lights on the building are nearly completed, and the light poles are all up and standing. They will begin testing the lights after the 4th.



MEMORIAL POOL EQUIPMENT REPLACEMENT

Demolition and installation have been moved to the week of June 29th.

MEMORIAL GYM FLOOR REFINISHING

The contractor was able to begin last week; the floor sanding and first sealing should be done by the end of this week. It is anticipated that by the middle of July the gym will be reponed.



NORTH WATER HEATER REPLACEMENT

The water heaters have been set into their location and the remaining piping for exhaust and gas has been installed. They will switch the current water system over to the new water heaters late this week with startup happening next week.



NORTH GENERATOR REPLACEMENT

The new transfer switches and the generator have been installed in their locations. The wiring for the transfer switches is completed, the generator wiring should be completed by July 1. Testing of the new system will be done after the 4th of July.



NORTH GYM AHU REPLACEMENT

Demolition is complete. The rough ins for electrical and piping have begun. The Cooling RTUs are being delivered on the week of the 10th, the AHU will be delivered the following week. Steel workers have been on site and have installed the metal framing that will support the new cooling units on the roof.

NORTH PHOTO LAB REMODEL

The new flooring is being installed this week. The cabinets are on site and will be installed after the flooring is completed. It is anticipated that the cabinets will be installed late next week.



NORTHSTAR TRACK RELINING

The contractor was able to begin the crack filling process last week. Because of the extreme heat they will not paint this week. It is anticipated that lining of the track will begin after the 4th weather permitting.



NORTHSTAR GYM FLOOR RELINING

Project is complete



NORTHSTAR BATHROOM DIVIDERS

Work is scheduled for July 20th.

LOCUST LANE ADA PLAYGROUND SURFACING

The contractors are on site this week to work on installing the new ADA surface. The ground has been leveled and work has begun. They have installed the first layer, the finish layer color will be installed later in the week weather permitting.



MANZ PARKING LOT REPLACEMENT

Project is complete.



MANZ EXTERIOR LIGHT REPLACEMENT

Project is complete.

SAM DAVEY PARKING LOT REPLACEMENT

The grading for the parking lot replacement is complete. They will begin paving beginning the week of the 29th and should finish striping the lines after the 4th.

