

REFERENDUM PROJECT UPDATES

DATE: July 6, 2026

MEMORIAL ART ROOM FLOORS

Complete

MEMORIAL ROOF REPLACEMENT

The project is on schedule even with the rain days. They are approximately halfway through the project and should have it completed by the end of August.



MEMORIAL PARKINGLOT LIGHT REPLACEMENT

Complete

MEMORIAL POOL EQUIPMENT REPLACEMENT

Demolition began last week; they will be onsite on Tuesday to finish demolition and begin reinstallation.



MEMORIAL GYM FLOOR REFINISHING

The floor has been sanded, and the lines have been painted. The contractor will put the finish coat on Monday and Tuesday of this week.



NORTH WATER HEATER REPLACEMENT

Piping and wiring is complete. Start up for the new water heaters should begin late this week.



NORTH GENERATOR REPLACEMENT

The generator has been wired in and ready for initial startup. This will occur in 2 weeks; there is a gas regulator that was ordered incorrectly that needs to be replaced.



NORTH GYM AHU REPLACEMENT

The new AHU and cooling unit are being shipped towards the end of next week. We are scheduled to shut down the parking lot on one side to crane up the new cooling units on the 17th of July. Demolition is complete and the trades rough ins are nearly complete.



NORTH PHOTO LAB REMODEL

Cabinets will be set into place by Wednesday of this week; flooring and base will be completed Thursday or Friday of this week.



NORTHSTAR TRACK RELINING

The contractor was able to begin the crack filling process last week. Because of the extreme heat they will not paint this week. It is anticipated that lining of the track will begin after the 4th weather permitting.



NORTHSTAR GYM FLOOR RELINING

Project is complete

NORTHSTAR BATHROOM DIVIDERS

The contractor will be beginning construction starting today July 6th. It is anticipated to take 3 weeks to complete the project. The new dividers are being unloaded and set into place to begin the removal and replacement.



LOCUST LANE ADA PLAYGROUND SURFACING

The last remaining landscaping will be completed today, the surface is ready for students beginning today.



MANZ PARKING LOT REPLACEMENT

Project is complete.

MANZ EXTERIOR LIGHT REPLACEMENT

Project is complete.

SAM DAVEY PARKING LOT REPLACEMENT

The paving of the new parking lot was delayed because of weather. The contractor is scheduled to pave the parking lot later in the week. It is anticipated that the project will be completed by the middle of July.

