

Helen Caise Wade Elementary School



➤ **Completed Work:**

- Placement of the stone base and wwf was ongoing.
- Application of water barrier has started.
- Installation of first level roof s approximately 85% complete.
- Laying of masonry at the chase on the second level continues.
- Roofing material is staged on top of the mechanical platform.
- Installation of above ceiling MEP continues at the second floor.
- Back filling at the foundations has begun.
- Staging Laying of brick masonry has begun.

➤ **Upcoming Work / Look Ahead:**

- Installation of the ceramic tile to begin.
- Place concrete slab at the gymnasium, this should complete all concrete floor slabs.
- Continue ICF walls at the Gymnasium.
- Continue the installation of MEP.
- Installation of roof to continue at the mechanical platform.

Helen Caise Wade Elementary School



North Face of the Building



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Placement of Stone and WWF at the Gymnasium



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Application of Waterproofing Membrane



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Installed Roofing at the West End of the Building



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Staged Roofing Material at the Mechanical Platform



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Installation of the Above Ceiling MEP



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Back Filling at the Foundations



Week Ending July 24, 2026

Helen Caise Wade Elementary School



Laying of Brick Masonry has Begun



Week Ending July 24, 2026