

REFERENDUM PROJECT UPDATES

DATE: July 27, 2026

MEMORIAL ART ROOM FLOORS

Complete

MEMORIAL ROOF REPLACEMENT

The roofing project is complete



MEMORIAL PARKINGLOT LIGHT REPLACEMENT

Complete

MEMORIAL POOL EQUIPMENT REPLACEMENT

The piping is nearly complete. There was a delay with a strainer basket, it should arrive this week and the piping and pumps will all be hooked up. The electrician and the controls contractor will make their final hookups when all the equipment is installed, which should be at the end of this week.



MEMORIAL GYM FLOOR REFINISHING

Complete

NORTH WATER HEATER REPLACEMENT

Final breaching will be completed this week, and startup will happen at the end of the week. Demolition of the last holding tank will occur in the next 2 weeks.

NORTH GENERATOR REPLACEMENT

Complete

NORTH GYM AHU REPLACEMENT

The first AHU has been delivered, and the second one is scheduled to be delivered Monday the 27th. The AHUs should be put into place this week and the final piping hookups should be completed. The startup for both units is scheduled for late next week.



NORTH PHOTO LAB REMODEL

The flooring has been completed. The IT cabling will be done late this week and early next week. The counter tops have been ordered and will be here in 3 weeks.

NORTHSTAR TRACK RELINING

Complete

NORTHSTAR GYM FLOOR RELINING

Project is complete

NORTHSTAR BATHROOM DIVIDERS

The project is complete.

LOCUST LANE ADA PLAYGROUND SURFACING

Complete

MANZ PARKING LOT REPLACEMENT

Project is complete.

MANZ EXTERIOR LIGHT REPLACEMENT

Project is complete.

SAM DAVEY PARKING LOT REPLACEMENT

Project is complete

