

Helen Caise Wade Elementary School



☐ **Completed Work:**

- ☐ Tile Setters mobilized during this site visit.
- ☐ Installation of metal stud ceiling framing is in progress in the Cafeteria.
- ☐ Installation of top sheets appear to be complete at the mechanical platform roof..
- ☐ Laying Floor slab preparation was in progress for the anticipated delivery of the walk-ins.
- ☐ Rubbing of the CMU and the first coat of primer paint is in progress throughout the first floor.
- ☐ Installation of the sprinkler piping continues in the mechanical platform.
- ☐ Laying of brick masonry continues. All accessories were observed installed.

☐ **Upcoming Work / Look Ahead:**

- ☐ Installation of the ceramic tile to begin.
- ☐ Hanging of the gypsum board throughout the building to begin.
- ☐ Continue ICF walls at the Gymnasium.
- ☐ Continue the installation of MEP.
- ☐ Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



North Face of the Building



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Placement of Concrete Floor Slab at the Gymnasium



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Laying of Brick Masonry



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Installed Top Sheet of Roofing at the Mechanical Platform



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Metal Stud Framing at the Ceiling of the Cafeteria



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Floor Preparation for the Walk-ins



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Primer Coat of Paint of CMU Walls



Week Ending August 7, 2026

Helen Caise Wade Elementary School



Rubbing of the CMU at Stair B



Week Ending August 7, 2026