



BOND PROJECT UPDATES AS OF: AUGUST 10, 2026

BASEBALL AND SOFTBALL STADIUMS – FIELD LIGHTING UPGRADE

Contracts Awarded to:

Engineer:	Stridde, Callins & Associates, Inc.
Contractor:	Musco Sports Lighting, LLC

Project Timelines:

Board Approved Contracts/Purchases:	April 20, 2026
Contracts Awarded & Purchase Orders Issued:	April 21, 2026
Project Start Date:	TBD
Estimated Project Completion Date:	TBD

Project Updates:

Administration worked with Stride, Callins, & Associates (MEP Engineering Firm) to develop a scope of work to upgrade the existing Baseball & Softball Field Lighting to LED. The best value to the District is to retrofit using the existing poles, therefore, the District solicited a purchasing cooperative contract quotation from Musco Sports Lighting, LLC. Administration and the engineer have approved the submittal package, and it will take 8-10 weeks to manufacture and ship the materials.

PHIL DANAHER STADIUM – STADIUM RENOVATION & PRESS BOX REPLACEMENT

Contracts Awarded to:

Architect:	Rawley McCoy & Associates
Contractor:	B.E. Beecroft Company

Project Timelines:

Board Approved Contracts/Purchases:	December 2, 2025
Contracts Awarded & Purchase Orders Issued:	December 5 2025
Project Start Date:	December 8, 2025
Estimated Project Completion Date:	August 31, 2026

Project Updates:

The project commenced on December 8, 2025 and will be completed by August 31, 2026. The old press box was demolished on December 19, 2025. Site work and final construction cleanup have begun. The contractor is finishing the elevator installation, final restroom fixture installation, and beginning final punch list items.

Project Photos:



PHIL DANAHER STADIUM – SCORE BOARD REPLACEMENT

Contracts Awarded to:

Independent Design Representative:	Stridde, Callins & Associates, Inc. Wilkerson & Sanders, Inc.
Contractor:	Nevco Sports, LLC

Project Timelines:

Board Approved Contracts/Purchases:	July 14, 2025
Contracts Awarded & Purchase Orders Issued:	August 5, 2025
Estimated Project Start Date:	January 1, 2026
Estimated Project Completion Date:	August 31, 2026

Project Updates:

The board approved the contractor selections and contract with Nevco Sports, LLC on July 14, 2025. The old scoreboard was demolished on April 13, 2026. The new scoreboard structure is complete. The electrical and connectivity installations are ongoing. The project completion date is August 31, 2026.

Project Photos:



GENERAL PLANNING COSTS

All Bond 2024 Projects

Legal Services:

Walsh Gallegos

Estimated expenditures \$20,000

Administration continues to work closely with legal counsel to negotiate and finalize contracts for the Bond 2024 program. Utilizing the assistance of legal counsel ensures that the Bond 2024 program is compliant with all applicable laws during every phase.

Architect Services:

Rawley McCoy and Associates, PLLC

Rawley McCoy and Associates' (RMA) contract was awarded at the May 13, 2024 Board Meeting. Future updates on RMA's progress can be found on the specific projects updates above.

Civil Engineering Services:

York Engineering

Estimated expenditures \$40,000

Bond 2024 engineering contracts were awarded at the May 13, 2024 Board Meeting. Future updates on York Engineering's progress can be found on the specific projects updates above.

MEP Engineering Services:

Stridde, Callins & Associates, Inc.

Estimated expenditures \$75,000

Bond 2024 engineering contracts were awarded at the May 13, 2024 Board Meeting. Future updates on York Engineering's progress can be found on the specific projects updates above.

Structural Engineering Services:

Wilkerson & Sanders, Inc

Estimated expenditures \$25,000

Bond 2024 engineering contracts were awarded at the May 13, 2024 Board Meeting. Future updates on York Engineering's progress can be found on the specific projects updates above.

Geotechnical Engineering and Construction Material Testing Services:

Intertek PSI

Estimated expenditures \$25,000

Bond 2024 contracts were awarded at the June 24, 2024 Board Meeting. Administration will begin scheduling these services as needed throughout project design and implementation.