

Helen Caise Wade Elementary School



☐ **Completed Work:**

- ☐ Installation of ceramic wall tile has begun in the restrooms.
- ☐ Installation of metal stud ceiling framing appears to be complete in the Cafeteria.
- ☐ Installation of roofing top sheets appear to be nearing completion.
- ☐ Placement of all concrete floor slabs are complete.
- ☐ Rubbing of the CMU has begun on the second floor.
- ☐ Application of the primer coat of paint is nearing completion on the first floor.
- ☐ Laying of brick masonry continues.

☐ **Upcoming Work / Look Ahead:**

- ☐ Installation of the ceramic tile to continue.
- ☐ Hanging of the gypsum board throughout the building to begin.
- ☐ Installation of ICF forms to be completed.
- ☐ Continue the installation of MEP.
- ☐ Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



North Face of the Building



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Laying of Brick Masonry



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Installed Top Sheet of Roofing and Parapet Sheets at the Kitchen



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Metal Stud Framing at the Ceiling of the Cafeteria



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Ceramic Wall Tiles in the Restroom



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Primer Coat of Paint of First Floor CMU Walls



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Rubbing of the CMU at Second Floor Corridor



Week Ending August 14, 2026

Helen Caise Wade Elementary School



Inside the Gymnasium



Week Ending August 14, 2026