

CARNEGIE ELEMENTARY RENOVATION AND ADDITION

CONSTRUCTION UPDATE

08-11-2026



Auditorium



- The GC demoed the existing floor slab to grade.
- The PC began installing a sanitary line in the auditorium.



Temporary Walls



- The GC installed temporary walls at the existing auditorium and ramp.

First Floor Bathrooms



- The GC framed and hung drywall in the First Floor Area B bathrooms.
- The PC installed plumbing for the First Floor Area B bathrooms.



Massaro
CM SERVICES, LLC

DRAW
COLLECTIVE
Architecture

First Floor Corridor



- The GC began installing ceiling grid in the First Floor Area B corridor.
- The EC is installing lights and fire alarm pulls in the First Floor Area B corridor.



Massaro
CM SERVICES, LLC

DRAW
COLLECTIVE
Architecture

PT/OT Room



- The GC began framing and hanging drywall in the PT/OT Room and its entrance.
- The EC began electrical work in the PT/OT Room.

Second Floor



- The GC installed the ceiling grid outside rooms B209 and B211.
- The GC installed a temporary guard rail at the entrance of rooms B209 and B211.



Massaro
CM SERVICES, LLC

DRAW
COLLECTIVE
Architecture

Addition Foundations



- The GC continued excavation for addition.
- The GC began pouring footers for the addition.

Staff parking & asphalt play areas



- The GC began pavement of the staff parking lot and basketball court.

Preparation for start of school



- The GC moved materials and added fencing for football season

Preparation for start of school



- The GC moved materials and added fencing for football season



- **All contractor materials and tool boxes moved out of corridors.**
- **Signage added to doors**

Construction field office move



MCMS & GC started moving to the mechanical room

Project Overview

Upcoming Work

- Pour slab-on-grade in auditorium floor
- Continue concrete pours for foundations
- Complete grading areas around playground
- Install permanent fencing
- Waterproofing of existing exterior wall
- MEP above ceiling work
- Complete ceiling grid and tile in corridors
- Locker installation



Project Stats

- Project is at 60 Days with no recordable injury



Massaro
CM SERVICES, LLC

DRAW
COLLECTIVE
Architecture

THANK YOU



CARLYNTON
SCHOOL DISTRICT

COMMUNITY EXCELLENCE CHARACTER

QUESTIONS?

