

Helen Caise Wade Elementary School



☐ **Completed Work:**

- ☐ Installation of ceramic wall tile has begun in the restrooms.
- ☐ Installation of insulation has started at the first floor at the “EX” walls.
- ☐ Installation of roofing top sheets appear to be nearing completion.
- ☐ Placing grout in the ICF forms at the Gymnasium was underway during this site visit.
- ☐ Rubbing of the CMU has begun on the second floor.
- ☐ Application of the primer coat of paint is nearing completion on both floors.
- ☐ Laying of brick masonry continues to the west face of the building.

☐ **Upcoming Work / Look Ahead:**

- ☐ Installation of the ceramic tile to continue.
- ☐ Hanging of the gypsum board throughout the building to begin.
- ☐ Installation of ICF forms to be completed.
- ☐ Continue the installation of MEP.
- ☐ Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



North Face of the Building



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Grouting of the ICF Exterior Walls at the Gymnasium



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Laying of Brick Masonry at the West End of the Building



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Installed Top Sheet of Roofing



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Installation of Insulation at the EX walls.



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Gypsum Board Hung at the EX walls to Conceal the Insulation



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Ceramic Wall Tiles in the Restroom



Week Ending August 21, 2026

Helen Caise Wade Elementary School



Switch Gear is Installed on the Mechanical Platform



Week Ending August 21, 2026