

Helen Caise Wade Elementary School



☐ **Completed Work:**

- ☐ Installation of ceramic wall and floor tile continue in the restrooms.
- ☐ Installation of metal stud framing continues at the second floor at the “EX” walls, with gypsum board following.
- ☐ Installation of steel trusses and metal deck is complete at the Gymnasium.
- ☐ Installation of roofing has begun on the Gymnasium.
- ☐ The floor of Corridor C02 has been cleaned and closed off in preparation of placing terrazzo. Corridor C01 has the first coat.
- ☐ Installation of the Geofoam under both stairs is complete.
- ☐ Laying of brick masonry continues to the north face of the building.

☐ **Upcoming Work / Look Ahead:**

- ☐ Installation of the ceramic tile to continue.
- ☐ Hanging of the gypsum board throughout the building to begin.
- ☐ Placing of asphalt at the north side of the building to be completed.
- ☐ Continue the installation of MEP.
- ☐ Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



North Face of the Building



Week Ending September 4, 2026

Helen Caise Wade Elementary School



ICF Exterior Walls at the Gymnasium



Week Ending September 4, 2026

Helen Caise Wade Elementary School



North Face Masonry at Vestibule C01A



Week Ending September 4, 2026

Helen Caise Wade Elementary School



Installation of Roofing at the Gymnasium



Week Ending September 4, 2026

Helen Caise Wade Elementary School



Corridor C01 Installation of the Terrazzo First Coat



Week Ending September 4, 2026

Helen Caise Wade Elementary School



Installed Wall and Ceramic Floor Tile



Week Ending September 4, 2026

Helen Caise Wade Elementary School



Installation of Gypsum Board at Second Floor "EX" Walls



Week Ending September 4, 2026

Helen Caise Wade Elementary School



Geofoam Under Stair B



Week Ending September 4, 2026