



2025 Bond Program	
Project	WEST RUSK ELEMENTARY
Construction Progress	- Continue erecting steel, about 75% complete. - Canopy footings have been poured on the east side of the site. Setting sidewalk forms on, schedule to pour the sidewalk tomorrow (6/19). - Data conduit has been installed from the café to the technology building. - Continued coordinating and scheduling work with subcontractors.
Upcoming Work	- Exterior framing/dry in 6/22/2026 - Overhead MEP & fire suppression 6/29/2026 - Roofing 7/13/2026 Summer 2026 work schedule: - Canopy Footings & Flatwork 6/8/26 - 6/19/26 - Avadek Canopy (~80% of phase 1 scope) 6/22/26 - 7/10/26 - Misc. grading/landscape/clean up 7/13/26-7/17/26 - Reestablish temp routes and fencing as necessary 7/20/26-7/24/26

