



Report Date	September 24, 2026
Project Name/Number	Stoneview ES (35535)
Facility Name	Stoneview ES
Area Superintendent	Dr. Derrica Boochee-Davis
Principal	Dr. Keisha Battle
School Contact	Keisha_battle@dekalbschoolsga.org
Project Manager	Laura Flagg
Architect	CDH
Contractor	TBD

Scope of Work:

A multi-year modernization of the entire school includes new HVAC, security vestibule, flooring, paint, LED lighting, kitchen/cafeteria, bathroom and classroom renovations, update IT, and new FF&E for the interior. Required reconfiguration of the interior to convert classrooms back to their intended use, reconfigure existing office spaces, add a testing room, and address storage.

The exterior will include new roof, awning, windows, new trash compactor and pad, parking, (2) playgrounds, new mini pitch after the removal of trailers, and the potential of a new ingress/egress. The design team will accentuate the front of the school while maintaining the original character.

Project Construction Budget: \$ 30,000,000

Project Schedule Milestones:

- Design Completion – September 2025
- GMP – October 2026
- Construction Start - May 2027
- Construction Complete – July 2029

Current Project Status:

- 60% design complete.
- Released Skanska from their contract.
- Develop RFQ/P documents for new procurement.
- Schedule professional services to be performed during Fall Break.

4-Week Look Ahead

- Receive IT Standards and incorporate them into design documents.
- Issue RFQ/P on October 1. Support the procurement process.
- Review results of professional services and incorporate the information into the design.