



Report Date	September 24, 2026
Project Name/Number	Security Vestibule Project – Group I
Facility Name	Area 1, 2, and 3
Area Superintendent	Dr. Beth Kyle, Terri Brown, Ateshia Lester
Principal	Various
School Contact	Various
Project Manager	Laura Flagg
Architect	LS3P
Contractor	LEFKO Group

Scope of Work:

- Update security vestibules for 25 schools within the DCSD.

Subgroup 1: Canby Lane ES, Columbia HS, Lithonia HS, Panola Way ES

Subgroup 2: Browns Mill ES, Cedar Grove HS, Flat Shoals ES, Salem MS

Subgroup 3: Brockett ES, Jolly ES, Stone Mountain MS, Tucker MS

Subgroup 4: Coralwood Education Center, Margaret Harris Comprehensive, McLendon ES, Woodward ES

Subgroup 5: Avondale ES, Dekalb School of Arts, Dunaire ES, Robert Shaw Theme School

Subgroup 6: Chamblee MS, Chamblee HS, Dunwoody HS, Hightower ES, Kingsley ES

Project Construction Budget: \$ 18,457,627

Project Schedule Milestones:

- Design Completion – September 2025
- General Contractor Procurement - Ongoing
- Construction Start - June 2026
- Construction End – November 2027

Current Project Status:

- Contractor has completed most of the glazing and film installations for Subgroup 2.
- Contractor continues with submittal process and procurement for all subgroups.
- NOVA will be the contractor for material testing and special inspections.

4-Week Look Ahead

- Header installations for Subgroup 2 will be performed over Fall Break.
- Contractor preparing for Subgroup 3.
- Continue with submittal process and procurement for all subgroups.