



Report Date	September 24, 2026
Project Name/Number	Security Vestibule project – Group III
Facility Name	Arabia Mountain HS; Barack H. Obama ES; Doraville United ES; Dunwoody ES; Early Learning Center @ Former Terry Mill; East Campus Dekalb Alternative; Edward L. Bouie Sr ES; Fernbank ES; Fernbank Science Center (on hold); Flat Rock ES; Hawthorne ES; Indian Creek ES; John Lewis ES; Lakeside HS; Livsey ES; Marbut ES; Martin Luther King Jr. HS; Miller Grove HS; Oak View ES; Peachcrest ES; Pleasantdale ES; Princeton ES; Rockbridge ES; Ronald McNair DLA ES; Smoke Rise ES
Area Superintendent	Beth Kyle (Area 1 Elementary), Thomas Glanton (High Area), Derrick Hardy (Horizon Area)
Principal	Arabia Mountain HS (<i>Mrs. Tanya Mason</i>); Barack H. Obama ES(<i>Angela Thomas-Bethea</i>); Doraville United ES (<i>Mrs. Michelle Overly</i>); Dunwoody ES (<i>Ms. Kanessa Fain</i>); Early Learning Center @ Former Terry Mill (<i>Ms. Jamain Woodson</i>); East Campus Dekalb Alternative (Mr. Ferrun Johnson); Edward L. Bouie Sr ES (<i>Ms. Michele Alford</i>); Fernbank ES (<i>Ms. Aaronlyn Wright</i>); Flat Rock ES (<i>Ms. LaTanya Rohan</i>); Hawthorne ES (<i>Ms. Kia Henley</i>); Indian Creek ES (<i>Ms. Monica McLester</i>); John Lewis ES (<i>Dr. LaShawn McMillian</i>); Lakeside HS (<i>Dr. Susan Stoddard</i>); Livsey ES (<i>Ms. Shawna Pickett</i>); Marbut ES (<i>Dr. Tiffany Reeves</i>); Martin Luther King Jr. HS (Mr. Michael Alexander); Miller Grove HS (<i>Mr. John April</i>); Oak View ES (<i>Dr. Jamar Marks</i>); Peachcrest ES (<i>Ms. Stephany Smith</i>); Pleasantdale ES (<i>Ms. Amy Heutel</i>); Princeton ES(<i>Dr. Kerry-Ann Holmes</i>); Rockbridge ES (<i>Mr. Derrick Brown</i>); Ronald McNair DLA ES (<i>Ms. Shayna Bishop</i>); Smoke Rise ES (<i>Dr. Kryste Tatum</i>)
School Contact	various
Project Manager	Shina Devon
Architect	CGLS
Contractor	F.H. Paschen

Scope of Work:

- Minor to major renovations for security improvement at the main entry, front elevation, side & rear entries to include additional storefront, reconfiguration of administration office, level II security film and access controls for entrance which will vary dependent on schools entry point.

Project Construction Budget: \$18,700,000.00 (tentative estimation)

Project Schedule Milestones:

- Design (100%) Completion – November 2025
- General Contractor award – January 12, 2026
- Construction Start (tentative) - TBD
- Construction End: December 2027

Current Project Status:

- Security Vestibule Group III – GMP Development finalizing

4-Week Look Ahead

- Complete Security Vestibule Group III GMP Review – Scheduled for September 2026
 - BOE GMP Approval – Scheduled for November 2026
-