



Report Date	September 24, 2026
Project Name/Number	Security Vestibule project – Group IV
Facility Name	Cary Reynolds E.S. (Nancy Creek); Stone Mill E.S; Stoneview E.S.; Shadow Rock E.S.; Stephenson H.S.; Warren Tech;
Area Superintendent	Beth Kyle (Area 1 Elementary), Thomas Glanton (High Area), Derrick Hardy (Horizon Area)
Principal	Cary Reynolds E.S. (Nancy Creek) (Jennifer Leupold); Yvonne Browder (Stone Mill E.S); Dr. Keisha Battle (Stoneview E.S.); Dr. Fricretia Rice (Shadow Rock E.S.); Dr. Kalisha Sackey (Stephenson H.S.); Elgin Neal (Warren Tech);
School Contact	various
Project Manager	K.Booth
Architect	CGLS
Contractor	GC not awarded

Scope of Work:

- **Cary Reynolds Elementary (24836)** – minor renovation for security improvement at the main entry, front elevation, side & rear entries to include level II security film and access controls for entrance.
- **Stone Mill E.S (26936)** – minor renovation to improve security by adding interior hollow metal door and window system with level II security film, installation of a transaction window between new vestibule and main office. Installation of Safe Haven Level II security films along front elevation
- **Shadow Rock ES (26636)** - minor renovation for security improvement at the main entry, front elevation, side & rear entries to include level II security film and access controls for entrance by creating a secure vestibule by installing a secondary interior storefront and reconfiguration of the reception area.
 - **Shadow Rock Center** – extension of the current vestibule into existing reception and provide a secure transaction window along with the reconfiguration of the reception area
- **Stephenson High (41836)** – undergo minor renovation to improve the security at the existing main entry, front elevation, side & rear entries. This includes installation of a secure vestibule, new storefront system added to existing lobby. Access controls installed at the interior vestibule doors with security glazing.
- **Warren Tech (50936)** - minor renovation for security improvement at the main entry, front elevation, side & rear entries to include level II security film and access controls for entrance. Access controls will be added to interior vestibule doors along with Level II security film. The main office will be reconfigured for direct & secure interaction between office staff and visitors to school.

Project Construction Budget: \$3,900,000.00

Project Schedule Milestones:

- Design (100%) Completion – February 2026
- General Contractor Procurement – January 2026
- GDOE Final Approval – March 2026
- Construction Start (Tentative) – Fall 2026

- Construction End (Tentative) – Summer 2027

Current Project Status:

- Submission to DCSD procurement

4-Week Look Ahead

- Procurement for GC evaluation & selection
-