



Project Status Report

Project Name: PVSD- DAO and Fitness Center Project

Month: October 2026

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
DAO and Fitness Center

October 27 2026

Table of Contents

1 Executive Summary Report No. 02

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: June 23 2026
Original contract completion date: 593 Days From NTP. February 06 2028
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 13 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$27,607,600.00 Total billed to date: \$3,673,321.93
Approved change orders: \$0.00 Paid to date: \$3,305,989.71
Revised contract amount: \$27,607,600.00
Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Site E&S Controls Installed*
- *Bulk Building Demolition at 96%*
- *Existing Building Foundation Removal 65%*
- *Back-fill with in new building footprint on-going.*
- *Select Demolition at Building Separation Ongoing*
- *Interior ceiling Demolition Complete*
- *Interior Select Slab Demolition at proposed new Admin. Area*
- *Temporary Water Established*
- *MEP Demolition on going.*
- *Bleacher Demo in Existing Gym Complete*
- *Sound Panel Demolition in Gym Ongoing.*
- *Admin. Area New Roofing 90%*
- *Existing Gym New Roofing 90%*
- *Metal Stud Framing in New Admin Area 90%*
- *MEP Rough-Ins at Admin Framing 90%*

Progress Photos







