

1-31-2025

ID	i	Task Mode	Task Name	Duration	Start	Finish	Half 2, 2024 J A S O N D	Half 1, 2025 J F M A M J	Half 2, 2025 J J A S O N D	Half 1, 2026 J F M A M J	Half 2, 2026 J J A S O N D	Half 1, 2027 J F M A M J	Half 2, 2027 J J A S O N D	Half 1, 2028 J F M A M J	Half 2, 2028 J J A S O N D
1			NORWOOD MASTER SCHEDULE	866 days	Mon 3/3/25	Mon 6/26/28									
2			DESIGN/PERMITTING	827 days	Mon 3/3/25	Tue 5/2/28									
3			PreContract	240 days	Mon 3/3/25	Fri 1/30/26									
4			BEST award	1 day	Mon 6/2/25	Mon 6/2/25									
5			Soils and Survey	4 wks	Tue 6/3/25	Mon 6/30/25									
6			Bond Campaign	32 wks	Mon 3/3/25	Fri 10/10/25									
7			Election Day	0 days	Tue 11/4/25	Tue 11/4/25									
8			Design/Build Team Procurement	6 wks	Mon 11/10/25	Fri 12/19/25									
9			Design Contract	20 days	Mon 1/5/26	Fri 1/30/26									
10			Design	275 days	Mon 2/2/26	Fri 2/19/27									
20			Contract and Procurement	407 days	Mon 10/12/26	Tue 5/2/28									
25			CONSTRUCTION PHASE 1	371 days	Mon 1/25/27	Mon 6/26/28									
26			Sitework	261 days	Mon 1/25/27	Mon 1/24/28									
34			Foundations	138 days	Fri 2/19/27	Tue 8/31/27									
42			Structure/skin	155 days	Wed 4/14/27	Tue 11/16/27									
52			Tenant finishes	187 days	Wed 8/25/27	Thu 5/11/28									
53			Classrooms/Admin	187 days	Wed 8/25/27	Thu 5/11/28									
85			Kitchen	108 days	Tue 10/19/27	Thu 3/16/28									

Project: Norwood Master prelim
Date: Fri 1/31/25


Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			

San Miquel County School District R2-JT
1-31-2025

ID		Task Mode	Task Name	Duration	Start	Finish	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026	Half 1, 2027	Half 2, 2027	Half 1, 2028	Half 2, 2028
							J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D	J F M A M J	J A S O N D
112			Gym	137 days	Tue 11/2/27	Wed 5/10/28									
130			Closeout	68 days	Thu 2/10/28	Mon 5/15/28									
136			Owner Move In and Set up	30 days	Tue 5/16/28	Mon 6/26/28									

Project: Norwood Master prelim
Date: Fri 1/31/25

Task



Inactive Task



Manual Summary Rollup



External Milestone



Split



Inactive Milestone



Manual Summary



Deadline



Milestone



Inactive Summary



Start-only



Progress



Summary



Manual Task



Finish-only



Manual Progress



Project Summary



Duration-only



External Tasks

