

**LODI UNIFIED SCHOOL DISTRICT  
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 7, 2017**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost	
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%				
<b>Bus Loading Zone/Parking Lot</b>													
Clairmont	N/A			N/A						Mar-17	160,000		
Davis	N/A									Oct-16	300,000	255,744	
Westwood	N/A			N/A						March, 17	100,000		
<b>Campus Security - Access Control and Cameras</b>													
Davis	N/A			N/A						Dec-16	80,000		
Elkhorn	N/A			N/A						Dec-16	80,000		
Mosher	N/A									Dec-16	60,000	67,216	
Podesta	N/A									Dec-16	60,000	67,207	
Silva	N/A			N/A						Dec-16	60,000	67,207	
<b>IAQ - Roofing</b>													
Delta Sierra	N/A			N/A						Dec-16	1,200,000	1,368,593	
<b>Playground Safety-Paving</b>													
Silva	N/A			N/A						Oct-17	300,000		
<b>Ag Science Lab Conversion</b>													
Bear Creek High	N/A			Pending						Aug-17	550,000		
<b>Flood Control - Pump Station</b>													
McNair	N/A			N/A							2,000,000		
<b>TOTAL</b>												<b>\$ 11,814,409</b>	<b>\$ 8,418,404</b>