

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - DECEMBER 7, 2016**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion	Projected	Project
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%	Date	Budget	Cost
Bus Loading Zone/Parking Lot												
Clairmont	N/A			N/A						Mar-17	160,000	
Davis	N/A									Oct-16	300,000	255,744
Westwood	N/A									Dec-16	100,000	
Campus Security - Access Control and Cameras												
Davis	N/A			N/A						Dec-16	80,000	
Elkhorn	N/A			N/A						Dec-16	80,000	
Mosher	N/A									Dec-16	60,000	67,216
Podesta	N/A									Dec-16	60,000	67,207
Silva	N/A			N/A						Dec-16	60,000	67,207
IAQ - Roofing												
Delta Sierra	N/A			N/A						Dec-16	1,200,000	1,368,593
Playground Safety-Paving												
Silva	N/A			N/A						Oct-17	300,000	
Ag Science Lab Conversion												
Bear Creek High	N/A			Pending						Aug-17	550,000	
Flood Control - Pump Station												
McNair	N/A			N/A							2,000,000	
TOTAL											\$ 11,814,409	\$ 8,418,404