

**LODI UNIFIED SCHOOL DISTRICT
 PROGRESS OF MEASURE L FUNDED PROJECTS - SEPTEMBER 21, 2016**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost	
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%				
Bus Loading Zone/Parking Lot													
Davis	N/A									Oct-16	300,000		
Westwood	N/A									Oct-16	100,000		
Campus Security - Access Control and Cameras													
Davis	N/A									Dec-16	80,000		
Elkhorn	N/A			N/A						Dec-16	80,000		
Mosher	N/A			N/A						Oct-16	60,000		
Podesta	N/A			N/A						Oct-16	60,000		
Silva	N/A									Oct-16	60,000		
IAQ - Roofing													
Delta Sierra	N/A			N/A						Oct-16	1,200,000		
Playground Safety-Paving													
Silva	N/A			N/A						Oct-17	300,000		
Ag Science Lab Conversion													
Bear Creek High	N/A			Pending						Aug-17	550,000		
Flood Control - Pump Station													
McNair	N/A			N/A							2,000,000		
TOTAL												\$ 11,654,409	\$ 6,592,437