

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 15, 2016**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Athletic Field Turf												
<i>Bear Creek</i>	N/A									Oct-15	2,000,000	1,990,821
Building Safety Improvement												
<i>Elkhorn</i>	N/A									Aug-15	300,000	300,000
Bus Loading Zone/Parking Lot												
<i>Creekside</i>	N/A			N/A						Aug-14	43,000	42,790
<i>Davis</i>	N/A									Aug-16	80,000	
<i>Delta Sierra</i>	N/A			N/A						Jul-14	20,000	20,000
Campus Security - Access Control and Cameras												
<i>Ansel Adams</i>	N/A			N/A						Mar-15	50,000	56,088
<i>Bear Creek</i>	N/A			N/A						Jul-15	300,000	382,549
<i>Christa</i>	N/A			N/A						Jun-16	110,000	-
<i>Clairmont</i>	N/A			N/A						Oct-14	50,000	45,960
<i>Creekside</i>	N/A			N/A						Oct-14	50,000	43,900
<i>Davis</i>	N/A			N/A						Aug-16	80,000	
<i>Elkhorn</i>	N/A			N/A						Aug-16	80,000	
<i>Julia Morgan</i>	N/A			N/A						Jun-16	80,000	-
<i>John Muir</i>	N/A			N/A						Jul-15	48,000	48,750
<i>Mosher</i>	N/A			N/A						Aug-16	60,000	
<i>McNair</i>	N/A			N/A						Jul-15	300,000	352,820
<i>Oakwood</i>	N/A			N/A						Mar-15	50,000	56,945
<i>Podesta</i>	N/A			N/A						Aug-16	60,000	
<i>Parklane</i>	N/A			N/A						Jul-15	50,000	43,950
<i>Plaza Robles</i>	N/A			N/A						Oct-14	38,900	43,820
<i>Silva</i>	N/A			N/A						Aug-16	60,000	
<i>Sutherland</i>	N/A			N/A						Oct-14	50,000	46,290
<i>Wagner Holt</i>	N/A			N/A						Oct-14	50,000	44,250
<i>Westwood</i>	N/A			N/A						Oct-14	50,000	44,900

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 15, 2016**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Campus Security - Front Fence/Gate												
Clairmont	N/A			N/A						Oct-14	45,000	44,767
Creekside	N/A			N/A						Aug-14	50,000	43,900
Sutherland	N/A			N/A						Oct-14	50,000	30,325
Wagner Holt	N/A			N/A						Sep-14	40,000	30,675
Westwood	N/A			N/A						Sep-14	40,000	30,675
Campus Security - Office Relocation												
Morada	N/A			N/A						Oct-14	80,000	66,733
Campus Security - Perimeter Fencing												
Clairmont	N/A			N/A						Jul-15	35,000	30,622
Creekside	N/A			N/A						Jul-15	50,000	44,024
Davis	N/A			N/A						Dec-15	50,000	
Morada	N/A									Jul-15	93,000	92,192
Parklane	N/A			N/A						Apr-15	40,000	39,886
Westwood	N/A									Jul-15	40,000	38,013
Flooring - Culinary Arts												
McNair	N/A			N/A						Jul-15	65,000	41,466
IAQ - Flooring												
Sutherland	N/A			N/A						Jul-14	101,321	101,321
IAQ - Painting												
Delta Sierra	N/A			N/A						Oct-14	150,000	115,000
John Muir	N/A			N/A						Jul-15	150,000	85,100
Morada Middle	N/A			N/A						Jul-15	72,200	72,200
IAQ - Painting Portable												
Oakwood	N/A			N/A						Aug-14	32,375	32,375
IAQ - Roofing												
Delta Sierra	N/A			N/A							1,000,000	
McNair High	N/A			N/A						Jul-15	1,000,000	967,380
Sutherland				N/A						Aug-14	338,560	338,560
IAQ - Roofing Portable												
Creekside	N/A			N/A						Aug-14	54,000	54,000

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 15, 2016**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion	Projected	Project
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%	Date	Budget	Cost
<i>Plaza Robles</i>	N/A			N/A						Oct-14	195,040	195,040
Intercom System Upgrade												
<i>Clairmont</i>	N/A			N/A						Jul-14	3,000	2,677
Office Access Control												
<i>Clairmont</i>	N/A			N/A						Jul-14	5,000	4,888
Playground Safety												
<i>Sutherland</i>	N/A			N/A						Aug-14	36,000	30,235
Playground Safety-Paving												
<i>Delta Sierra</i>	N/A			N/A						Mar-14	44,300	44,300
<i>Elkhorn</i>	N/A			N/A						Oct-14	11,613	11,613
<i>Oakwood</i>	N/A			N/A						Nov-14	20,000	28,400
<i>Silva</i>	N/A			N/A							50,000	
Playground Security Fencing												
<i>Oakwood</i>	N/A			N/A						Mar-15	55,000	54,128
<i>Parklane</i>	N/A			N/A						Mar-15	90,000	85,977
Flood Control - Pump Station												
<i>McNair</i>	N/A			N/A							2,000,000	
TOTAL											\$ 10,146,309	\$ 6,320,305