

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - SEPTEMBER 10, 2015**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Athletic Field Turf												
<i>Bear Creek</i>	N/A									Oct-15	2,000,000	2,000,000
Building Safety Improvement												
<i>Elkhorn</i>	N/A									Aug-15	300,000	300,000
Bus Loading Zone/Parking Lot												
<i>Creekside</i>	N/A			N/A						Aug-14	43,000	42,790
<i>Delta Sierra</i>	N/A			N/A						Jul-14	20,000	20,000
Campus Security - Access Control and Cameras												
<i>Ansel Adams</i>	N/A			N/A						Mar-15	50,000	56,088
<i>Bear Creek</i>	N/A			N/A						Jul-15	300,000	382,549
<i>Clairmont</i>	N/A			N/A						Oct-14	50,000	45,960
<i>Creekside</i>	N/A			N/A						Oct-14	50,000	43,900
<i>John Muir</i>	N/A			N/A						Jul-15	48,000	48,750
<i>McNair</i>	N/A			N/A						Jul-15	300,000	352,820
<i>Oakwood</i>	N/A			N/A						Mar-15	50,000	56,945
<i>Parklane</i>	N/A			N/A						Jul-15	50,000	43,950
<i>Plaza Robles</i>	N/A			N/A						Oct-14	38,900	43,820
<i>Sutherland</i>	N/A			N/A						Oct-14	50,000	46,290
<i>Wagner Holt</i>	N/A			N/A						Oct-14	50,000	44,250
<i>Westwood</i>	N/A			N/A						Oct-14	50,000	44,900
Campus Security - Front Fence/Gate												
<i>Clairmont</i>	N/A			N/A						Oct-14	45,000	44,767
<i>Creekside</i>	N/A			N/A						Aug-14	50,000	43,900
<i>Davis</i>	N/A			N/A						Dec-15	40,000	
<i>Sutherland</i>	N/A			N/A						Oct-14	50,000	30,325

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - SEPTEMBER 10, 2015**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Wagner Holt	N/A			N/A						Sep-14	40,000	30,675
Westwood	N/A			N/A						Sep-14	40,000	30,675
Campus Security - Office Relocation												
Morada	N/A			N/A						Oct-14	80,000	66,733
Campus Security - Perimeter Fencing												
Clairmont	N/A			N/A						Jul-15	35,000	30,622
Creekside	N/A			N/A						Jul-15	50,000	44,024
Davis	N/A			N/A						Dec-15	40,000	
Morada	N/A									Jul-15	93,000	92,192
Parklane	N/A			N/A						Apr-15	40,000	39,886
Westwood	N/A									Jul-15	40,000	38,013
Flooring - Culinary Arts												
McNair	N/A			N/A						Jul-15	65,000	41,466
IAQ - Flooring												
Sutherland	N/A			N/A						Jul-14	101,321	101,321
Westwood	N/A			N/A						Oct-15	200,000	
IAQ - Painting												
Bear Creek High	N/A										700,000	
Delta Sierra	N/A			N/A						Oct-14	150,000	115,000
John Muir	N/A			N/A						Jul-15	150,000	85,100
Morada Middle	N/A			N/A							150,000	
IAQ - Painting Portable												
Oakwood	N/A			N/A						Aug-14	32,375	32,375

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - SEPTEMBER 10, 2015**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost	
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%				
IAQ - Roofing													
Delta Sierra	N/A			N/A						Jul-15	1,000,000		
McNair High	N/A			N/A						Jul-15	900,000	967,380	
Sutherland				N/A						Aug-14	338,560	338,560	
IAQ - Roofing Portable													
Creekside	N/A			N/A						Aug-14	54,000	54,000	
Plaza Robles	N/A			N/A						Oct-14	195,040	195,040	
Westwood	N/A			N/A						Jul-15	150,000		
Intercom System Upgrade													
Clairmont	N/A			N/A						Jul-14	3,000	2,677	
Office Access Control													
Clairmont	N/A			N/A						Jul-14	5,000	4,888	
Playground Safety													
Sutherland	N/A			N/A						Aug-14	36,000	30,235	
Playground Safety-Paving													
Delta Sierra	N/A			N/A						Mar-14	44,300	44,300	
Elkhorn	N/A			N/A						Oct-14	11,613	11,613	
Oakwood	N/A			N/A						Nov-14	20,000	28,400	
Silva	N/A			N/A						Jul-15	50,000		
Playground Security Fencing													
Oakwood	N/A			N/A						Mar-15	55,000	54,128	
Parklane	N/A			N/A						Mar-15	90,000	85,977	
Relocation - Portable													
Oakwood	N/A			N/A						Jul-15	20,000		
TOTAL												\$ 8,614,109	\$ 6,257,284