

**LODI UNIFIED SCHOOL DISTRICT  
PROGRESS OF MEASURE L FUNDED PROJECTS - OCTOBER 1, 2014**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
<b>Athletic Field Turf</b>												
Bear Creek	N/A	█								Oct-15	2,000,000	
<b>Bus Loading Zone/Parking Lot</b>												
Creekside	N/A	█		N/A	█					Aug-14	43,000	42,790
Delta Sierra	N/A	█		N/A	█					Jul-14	20,000	13,331
<b>Campus Security - Access Control and Cameras</b>												
Ansel Adams	N/A	█		N/A						Jul-15	50,000	
Bear Creek	N/A	█		N/A	█					Oct-14	300,000	
Clairmont	N/A	█		N/A	█					Oct-14	50,000	44,650
Creekside	N/A	█		N/A	█					Oct-14	50,000	43,900
McNair	N/A	█		N/A	█					Jul-15	300,000	
Oakwood	N/A	█		N/A						Jul-15	50,000	
Parklane	N/A	█		N/A	█					Dec-15	50,000	
Sutherland	N/A	█		N/A	█					Oct-14	50,000	
Wagner Holt	N/A	█		N/A	█					Oct-14	50,000	44,250
Westwood	N/A	█		N/A	█					Oct-14	50,000	44,900
<b>Campus Security - Front Fence/Gate</b>												
Clairmont	N/A	█		N/A	█					Oct-14	50,000	44,767
Creekside	N/A	█		N/A	█					Aug-14	50,000	30,235
Davis	N/A	█		N/A						Jul-15	40,000	
Sutherland	N/A	█		N/A	█					Oct-14	50,000	
Wagner Holt	N/A	█		N/A	█					Sep-14	40,000	30,675
Westwood	N/A	█		N/A	█					Sep-14	40,000	30,675

**LODI UNIFIED SCHOOL DISTRICT  
PROGRESS OF MEASURE L FUNDED PROJECTS - OCTOBER 1, 2014**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
<b>Campus Security - Office Relocation</b>												
Morada	N/A			N/A						Oct-14	80,000	
<b>Campus Security - Perimeter Fencing</b>												
Ansel Adams	N/A			N/A						Jun-15	50,000	
Clairmont	N/A			N/A						Dec-14	80,000	
Creekside	N/A			N/A						Dec-14	80,000	
Davis	N/A			N/A						Jul-15	40,000	
Morada	N/A			N/A						Mar-15	80,000	
Parklane	N/A			N/A						Jul-15	80,000	
Westwood	N/A			N/A						Mar-15	80,000	
<b>Flooring - Culinary Arts</b>												
McNair	N/A			N/A						Jul-15	65,000	
<b>IAQ - Flooring</b>												
Sutherland	N/A			N/A						Jul-14	101,321	101,321
Westwood	N/A			N/A						Jul-15	200,000	
<b>IAQ - Painting</b>												
Delta Sierra	N/A			N/A						Dec-14	150,000	
<b>IAQ - Painting Portable</b>												
Oakwood	N/A			N/A						Aug-14	32,375	32,375
<b>IAQ - Roofing</b>												
Delta Sierra	N/A			N/A						Jul-15	300,000	
Parklane	N/A			N/A						Sep-14	142,600	142,600
Sutherland	N/A			N/A						Aug-14	338,560	338,560
<b>IAQ - Roofing Portable</b>												
Creekside	N/A			N/A						Aug-14	54,000	54,000

**LODI UNIFIED SCHOOL DISTRICT  
PROGRESS OF MEASURE L FUNDED PROJECTS - OCTOBER 1, 2014**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Plaza Robles	N/A			N/A						Oct-14	195,040	195,040
Westwood	N/A			N/A						Jul-15	150,000	
<b>Intercom System Upgrade</b>												
Clairmont	N/A			N/A						Jul-14	50,000	50,000
<b>Office Access Control</b>												
Clairmont	N/A			N/A						Jul-14	15,000	15,000
<b>Playground Safety</b>												
Sutherland	N/A			N/A						Aug-14	36,000	30,235
<b>Playground Safety-Paving</b>												
Delta Sierra	N/A			N/A						Mar-14	44,300	44,300
Oakwood	N/A			N/A						Nov-14	20,000	
Silva	N/A			N/A						Jul-15	50,000	
<b>Playground Security Fencing</b>												
Oakwood	N/A			N/A						Dec-14	80,000	
Parklane	N/A			N/A						Dec-14	80,000	
<b>Relocation - Portable</b>												
Oakwood	N/A			N/A						Mar-15	20,000	
<b>TOTAL</b>											<b>\$ 6,027,196</b>	<b>\$ 1,373,604</b>