



Revisions

Negative Progress

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%	Date
Campus Security - Access Control & Perimeter Fencing Projects										
<i>Ansel Adams</i>	N/A	█								Dec-14
<i>Bear Creek</i>	N/A	█								Dec-14
<i>Clairmont</i>	N/A	█								Dec-14
<i>Creekside</i>	N/A	█								Jul-14
<i>Davis</i>	N/A	█								Dec-14
<i>Delta Sierra</i>	N/A	█								Dec-14
<i>Elkhorn</i>	N/A	█								Dec-14
<i>Larson</i>	N/A	█								Dec-14
<i>McAuliffe</i>	N/A	█								Dec-14
<i>McNair</i>	N/A	█								Dec-14
<i>Morada</i>	N/A	█								Dec-14
<i>Mosher</i>	N/A	█								Dec-14
<i>Muir</i>	N/A	█								Dec-14
<i>Plaza Robles</i>	N/A	█								Dec-14
<i>Podesta</i>	N/A	█								Dec-14
<i>Silva</i>	N/A	█								Dec-14
<i>Sutherland</i>	N/A	█								Dec-14
<i>Wagner Holt</i>	N/A	█								Dec-14
<i>Westwood</i>	N/A	█								Jul-14



Revisions

Negative Progress

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%	Date
Playground Security Fencing Projects										
<i>Oakwood</i>	N/A									Dec-14
<i>Parklane</i>	N/A									Dec-14
Paving Projects										
<i>Delta Sierra</i>	N/A									Dec-14
<i>Elkhorn</i>										Mar-14
Bus Loading Zone										
<i>Creekside</i>	N/A									Jul-14
IAQ and Building Safety										
<i>Delta Sierra</i>	N/A									
<i>Parklane</i>	N/A									
<i>Plaza Robles</i>	N/A									
<i>McNair</i>	N/A									
<i>Sutherland</i>	N/A									
<i>Westwood</i>	N/A									