

**LODI UNIFIED SCHOOL DISTRICT  
 PROGRESS OF MEASURE U FUNDED PROJECTS - OCTOBER 10, 2017**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion	Projected	Actual
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%	Date	Budget	Cost
<b>Athletic Field Turf</b>												
<i>Tokay HS Field &amp; Track</i>	N/A									May-18	3,600,000	
<i>Tokay HS Bleachers</i>	N/A									Oct-18	2,000,000	
<b>Quick Start Projects - Painting</b>												
<i>Bear Creek HS</i>	N/A									Jul-17	1,200,000	\$389,400
<i>McNair HS</i>	N/A									Jul-17	1,000,000	\$464,000
<b>Quick Start Project - Roofing</b>												
<i>Joe Serna</i>	N/A									Jul-17	600,000	\$581,924
<i>Westwood ES</i>	N/A									Jul-17	800,000	\$541,240
<b>Flood Control - Pump Station</b>												
<i>McNair</i>	N/A										2,000,000	
<b>TOTAL</b>											<b>\$ 11,200,000</b>	<b>\$ 1,976,564</b>