



## Construction Report 08/03/18


### This Week

**July 30<sup>th</sup> – August 3<sup>rd</sup>, 2018**

- Sheetrock Area A and B 2<sup>nd</sup> Floor
- Install Window Frames Area A & B
- Install Windows Area A & B
- Exterior Stone and Brick Area A & B
- Brick High Walls Area C
- Hang High Ceiling Grid-Commons/Media Room
- Area C - Complete
- Hang Ceiling Grid Area A & B
- Exterior Metal Panels Area C
- Grading East & South Lot
- Setting Casework in Area A & B
- Install Toilet Partitions Area C- Complete
- Install Restroom Accessories Area A, B & C
- Grading Detention Pond & Playground Areas
- Light Poles on East & South Lot- Complete
- Hang Lighting Fixtures in Area C



Exterior stone & brick, window frame & window installation  
Area A & B



### Next Week

**August 6<sup>th</sup> – August 10<sup>th</sup>, 2018**

- Brick High Walls in Area C
- Sheetrock Area A & B 2<sup>nd</sup> Floor
- Exterior Stone and Brick Area A & B
- Install Window Frames in Area A & B
- Install Windows in Area A & B
- Hang Ceiling Grid Area A & B
- Exterior Metal Panels Area C
- Grading East & South Lot
- Setting Casework in Area A & B
- Grading Detention Pond & Playground Areas
- Install Wood Flooring in Gym Area D
- Installing Irrigation System
- Interior Painting- Areas A, B, and C
- Pouring Curb on South & East Sides



Toilet partitions and painting Area C





## Construction Report 08/03/18



Hanging high ceiling grid & hanging lighting fixtures in Area C.



Setting casework & hanging ceiling grid Area B



Pouring light poles & grading South and East lots.



Pouring soft play playground curbs and grading South side.