



# B.M.C. DURFEE HIGH SCHOOL FALL RIVER, MA

## NEWSLETTER

December 13, 2018 - Issue II

### Dirt, Dirt, and More Dirt!

The Earthwork Contractor, K.R. Rezendes is well underway with moving dirt around on-site. They have started the over excavation of the building footprint starting in the Northwest corner and moving South. The plan is to truck dirt off-site, mix crushed stone into the dirt at a plant, and then bring back to re-install. This process will be on-going from now until March 2019.

Additionally, we are well underway with the construction two new parking lots, B and C. These lots are planned to be turned over to the School early in January 2019! With the turn-over of the two lots, Suffolk will be taking over the existing large parking lot. Fencing barriers will be installed and the over-excavation will continue.

#### Other project milestones:

- \*Initial prep and stabilization of the wetlands area at the North end of the site has been completed.
- \*All (14) bells have been removed from the tower and are safely residing at a Bell Foundry until re-installation.



Stabilization of the Wetlands



Installation of Electrical Conduits

### Upcoming Construction

- Completion of Parking Lots B and C.
- Continuation with trucking and the over excavation of the building.
- Installation of the Utilities (Gas and Electric) from Elsbree Street

Installation of Temporary Distilling Basin (holding area for ground water)



#### Work Hours

Construction hours per Fall River Ordinance are 7:00AM - 4:00PM

*Please pardon our appearance and any noise disruption during construction. We appreciate your continued patience and cooperation.*

#### Questions or concerns? Please contact:

Adam Keane, LeftField, [AKEane@leftfieldpm.com](mailto:AKEane@leftfieldpm.com)



build smart