



# VILLA PARK HIGH SCHOOL CONSTRUCTION BULLETIN

VOLUME 1 • APRIL 2019



**Dr. Ken Miller**

## A MESSAGE FROM THE PRINCIPAL

"The Villa Park High School community is excited to see our beautiful new Science Center project ahead of schedule. Our students, staff and families are looking forward with great anticipation at being able to employ their 21st Century Science and Technology skills in our new Laboratories, Lecture Halls and STEM classrooms. This new facilities will greatly enhance VPHS student's ability to compete at an already high academic level to continue to gain acceptance to elite colleges, universities and careers." - Dr. Ken Miller, VPHS Principal

## NEW SCIENCE CENTER AND INTERIM HOUSING PROJECTS

### New Science Center

- 12 Laboratories
- 2 Multi-purpose classrooms & medically fragile facility suite
- Create a SoCal 'science' landscape that promotes teaching as an enhancement to the existing quad
- Address aging utility infrastructure
- Facilities standardization

### Interim Modular Housing

To provide interim classroom space when the current 300 building is demolished and throughout construction of the new Science Center, the following Interim Modular Housing will be added:

- 9 New Modular Classroom Portables
- 1 Restroom Portable with 2 Handicap Accessible Units.



**Demolition of the existing 300 Building will start May 13, 2019.  
Watch online at [OrangeUSD.org](http://OrangeUSD.org)!**



# ORANGE UNIFIED SCHOOL DISTRICT

## VILLA PARK HIGH SCHOOL PROGRESS TO DATE



OUSD Board of Education awarded the general construction contract to Angeles Contractor, Inc. (ACI) on January 7, 2019. Villa Park High School held a “groundbreaking” ceremony to kick-off the project on January 12, 2019.

ACI proceeded to set up the nine (9) interim modular classrooms and a modular restroom unit to make room for 300 building demolition. ACI has sectioned off the school entry, near building 300, and completed a new sidewalk and driveway area off the front entrance.

## CONSTRUCTION UPDATES & LOOK AHEAD

- Demolition work to start May 13, 2019 for the existing classroom building 300.
- The first week in June 2019 the site for the new Science Building will be excavated, trenching for shoring and footings will begin.

### Alternative Traffic Routes & Drop-off Locations

There is re-work of staff parking along east part of site to include bus drop off, as well as rework of parking and parking access to the north of the existing classroom building 100/200. This parking access work is scheduled for summer break, June 2020.

**Working Hours** (for construction activity): 7:00a.m. to 4:00p.m.



ANGELES CONTRACTOR, INC.



CORDOBA CORPORATION

**LPA**

**CUMMING**

Building Value Through Expertise



**Scott Harvey,**  
Sr. Executive Director  
OUSD Administrative Services

## MEASURE S PROGRESS

“The District is very excited to see the next steps of the Measure S construction bond projects take shape this spring at Villa Park High School! Now that students have been successfully moved to interim portable classrooms, our team can concentrate on getting building 300 demolished to begin construction on the new Science Center. Since this will be the first new building constructed on the VPHS campus in more than 50 years, it is a truly momentous milestone.

The District is very satisfied with the construction progress to date and will be working closely with our contractors to keep the project on schedule and within budget constraints.”