



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

OCTOBER 2019

- Masonry walls in Area A were complete by October 7. Area A stairwell is complete.
- The mason is working in Area B and the stairwell there will be complete by the week of October 14.
- After mason work, stone will be installed at the building pad in Area A; preparing for steel to begin in that area on October 18.
- Excavation for footings and foundations moved into Areas D & E.
- The concrete contractor is forming footings for Areas D and E.
- Concrete foundation walls have been formed in Area C and were poured the week of October 7.
- East part of Areas E and F are being raised in grade 1-4 feet, depending on the location in the building.

