

















PBK K-12

La Porte High School Major Re-Build
La Porte Independent School District \\ Houston, Texas





February 9, 2016

Board Bond Project Update



















ACKNOWLEDGEMENTS



Board of Trustees

Lee Wallace	President
DeeAnne Thompson	Vice President
Charlcya Wheeler	Secretary
Kathy Green	
Phillip Hoot	Member
David Janda	Member
Lois Rogerson	Member

Administration

Lloyd Graham	
Mike Clausen	Deputy Superintendent
Linda Wadleigh	Deputy Superintendent Curriculum
Rhonda Cumbie	Chief Financial Officer
David Knowles	Executive Director of Secondary Education
Terri Cook	Director of Public Relations
Isela Montes	Executive Director of Human Resources
Corey J. Marlar	Director of Maintenance, Operations, and Transportation

WHERE HAVE WE BEEN?

WHERE HAVE WE BEEN?



<u>Project Update – Under Construction Status</u>

- Career & Technology Education Center
- Central Plant
- Fine Arts Building
- Sports Complex
 - Girls' Softball Field
 - Tennis Courts
 - Two Practice Fields
 - Miscellaneous Site-Work

<u>Project Update – Planned Construction Projects</u>

- Area "A" Cafeteria / Administration
- Area "B & D" Classrooms and Library
- Area "F & G" Classrooms and Dance
- Fieldhouse
- Math and Science Building
- Multipurpose Center
- **Natatorium**



CURRENT CONSTRUCTION **PROJECTS**





CAREER TECHNOLOGY EDUCATION BUILDING

- ☐ Exterior CMU Walls and Damp Proofing are Complete
- Brick Starting on North Elevation
- Building Envelope Close to Being "Dried-In"
- → Mechanical Rough-In is On-going
- ☐ Electrical Rough-In is On-going











Construction Phase:Package #2Construction Start Date:May 2015Construction End Date:Summer 2016

CTE BUILDING - WEST / ENTRY / SERVICE BAY ELEVATION




Exterior Elevations



CTE BUILDING - WEST ELEVATION







ENLARGED SERVICE BAY ELEVATION





CENTRAL PLANT

- New MEP Equipment Installed in Central Plant
- □ Existing Cooling Towers Refurbished and Relocated
- ☐ New Detention Pond Excavated
- New Administration Parking Area Complete











Construction Phase:Package #1Construction Start Date:March 2015Construction End Date:August 2015





SPORTS COMPLEX

- □ New Softball Field with Press Box,
 Grandstands, Dugouts, Bullpens,
 Batting Cage and Concessions
 Building are All Complete and In Use
- □ 10 New Tennis Courts are Complete and In Use
- 2 New Grass Practice Fields with Irrigation are Complete
- □ All Sports Areas have Passed Final Jurisdiction Inspections and Punch Lists are Written

Construction Phase:Package #1Construction Start Date:April 2015Construction End Date:Spring 2016















FINE ARTS BUILDING

- Exterior CMU Walls are Near Completion
- □ Damp Proofing is Ongoing
- ☐ Brick Starter Course to Begin Soon
- Mechanical Rough-In is Ongoing
- ☐ Electrical Rough-In is Ongoing











Construction Phase:Package #2Construction Start Date:May 2015Construction End Date:June 2016

FINE ARTS BUILDING

Exterior Elevations






FINE ARTS BUILDING - SOUTH ELEVATION



FINE ARTS BUILDING - WEST ELEVATION





FINE ARTS BUILDING - WEST ELEVATION - CONT.

PLANNED CONSTRUCTION PROJECTS






STUDENT CENTER/ CAFETERIA/ KITCHEN



OVERALL WEST ELEVATION OF EXISTING KITCHEN & CAFETERIA



ENLARGED WEST ELEVATION OF EXISTING CAFETERIA


Construction Phase:Package #2Construction Start Date:June 2016

Construction End Date: August 2016






AREA "F & G" - CLASSROOMS / DANCE



CHATOS & PE DANCE - NORTH ELEVATION



ENLARGED ELEVATION

CHATOS & PE DANCE - WEST ELEVATION

Construction Phase:Package #2Construction Start Date:June 2016Construction End Date:June 2017





EXISTING VOCATIONAL BUILDING



Construction Phase:Package #2Construction Start Date:March 2016Construction End Date:August 2017

Site of New Math and Science Building

MATH & SCIENCE BUILDING – NORTH ELEVATION



Architectural Images



MATH & SCIENCE CLASSROOM BUILDING - NORTH ELEVATION



ENLARGED NORTH ELEVATION


MATH & SCIENCE BUILDING – EXTERIOR ELEVATIONS



Architectural Images



MATH & SCIENCE CLASSROOM BUILDING - EAST ELEVATION



MATH & SCIENCE CLASSROOM BUILDING - SOUTH ELEVATION



MATH & SCIENCE CLASSROOM BUILDING - WEST ELEVATION





EXISTING MUSIC AREA



Construction Phase:Package #2Construction Start Date:June 2016Construction End Date:August 2017

Site of Multi-Purpose Center

MULTI-PURPOSE CENTER – WEST ELEVATION

Exterior Elevations





MULTI-PURPOSE BUILDING - WEST ELEVATION



ENLARGED WEST ELEVATION

MULTI-PURPOSE CENTER – NORTH & SOUTH ELEVATION

Exterior Elevations



MULTI-PURPOSE BUILDING - NORTH ELEVATION



MULTI-PURPOSE BUILDING - SOUTH ELEVATION





EXISTING SWIMMING POOL FACILITY

□ Demolition of Existing Structure to Begin 02-29-2016



Construction Phase:

Package #2

Construction Start Date: Construction End Date:

March 2016 October 2016 **Site of New Natatorium**

NATATORIUM - EAST ELEVATION

Exterior Elevations





NATATORIUM BUILDING - EAST ELEVATION




ENLARGED NATATORIUM BUILDING - EAST ELEVATION


NATATORIUM - NORTH & SOUTH ELEVATION

Exterior Elevations





NATATORIUM BUILDING - NORTH ELEVATION



NATATORIUM BUILDING - SOUTH ELEVATION

ARCHITECTURAL IMAGES

OVERALL NORTH ELEVATION - LA PORTE HIGH SCHOOL Architectural Images





INTERIOR/ EXTERIOR RENDERINGS

Architectural Images







View of Natatorium Building

View of Math and Science Building



View of **Student Center**

OVERALL NORTH ELEVATION - LA PORTE HIGH SCHOOL

Architectural Images



EXTERIOR RENDERINGS

Architectural Images







View of Natatorium Building

View of Math and Science Building




View of Math and Science to CTE

INTERIOR VIEW – **LEARNING CENTER**

Architectural Images






WHERE ARE WE NOW?

WHERE ARE WE NOW?



Project Schedule



Thank You PBK