




La Porte Independent School District
Facility Committee Update
March 10, 2015




College Park Elementary School Summer 2015

- NEW COVERED PLAY
-SUMMER TO DEC 2015
- RENOVATE EXISTING BUILDING
-SUMMER 2015


- NEW DRIVE AND ADMIN.
-SPRING TO OCT 2015
- NEW GYM
-MAY TO DEC 2015



Lomax Junior High School Summer 2015




Lomax Elementary School



Construction New Building
- Spring 2015 thru Summer 2016



Baker 6th Grade Campus



Construction New Building
- Spring 2015 thru Summer 2016




La Porte Junior High Renovation

General Renovation -
Summer 2015

New Gym Building – Spring
2015 to Fall 2016


Demo Existing Gym and New Courtyard –
Fall 2016 to Early Spring 2016




La Porte Elementary School

Renovations – Summer 2015

. F ST.



La Porte High School Reconstruction



April 2015 - Fall 2016



ID	Task Mode	Task Name	Duration	2015												2016												2017											
				D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A			
12		Lomax Elementary School	460 days	[Blue bar spanning from Dec 2015 to Sep 2016]																																			
1		La Porte High School	645 days	[Blue bar spanning from Dec 2015 to Sep 2017]																																			
15		Baker 6th Grade Center	341 days	[Blue bar spanning from May 2016 to Sep 2017]																																			
18		La Porte Junior High School	166 days	[Blue bar spanning from May 2016 to Oct 2016]																																			
25		College Park Elementary School	166 days	[Blue bar spanning from May 2016 to Oct 2016]																																			
21		La Porte Elementary School	55 days	[Blue bar spanning from Jun 2016 to Jul 2016]																																			
23		Lomax Junior High School	55 days	[Blue bar spanning from Jun 2016 to Jul 2016]																																			
28		Bayshore Elementary School	55 days	[Blue bar spanning from Aug 2016 to Sep 2016]																																			
30		Heritage Elementary School	55 days	[Blue bar spanning from Aug 2016 to Sep 2016]																																			
32		Jennie Reid Elementary School	55 days	[Blue bar spanning from Aug 2016 to Sep 2016]																																			
34		Rizzuto Elementary School	55 days	[Blue bar spanning from Aug 2016 to Sep 2016]																																			
36		De Walt Alternative Campus	55 days	[Blue bar spanning from Aug 2016 to Sep 2016]																																			

La Porte ISD 2014 Bond Program Overall Project Schedule		Task	Project Summary	Manual Task	Start-only	Deadline
Split	[Dotted line]	Inactive Task	[White bar]	Duration-only	Finish-only	Progress
Milestone	[Diamond]	Inactive Milestone	[White diamond]	Manual Summary Rollup	External Tasks	Manual Progress
Summary	[Blue bar]	Inactive Summary	[White bar]	Manual Summary	External Milestone	[Green arrow]

