



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

SEPTEMBER 2019

- Underground sanitary and storm lines have been installed in Areas A and B.
- The mason is to start constructing the stairwell in Area A the week of Sept. 16, weather permitting.
- The bus drive is almost up-to-grade and will be furnished with stone the week of Sept. 16
- Area A footings and foundation walls have been formed and poured.
- Excavation for footings and foundations has continued to Area B.
- Concrete footings have been formed and poured for part of Area B. Area B's foundation walls are currently being formed and will start to be poured the week of Sept. 16.

