



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

NOVEMBER 2019

- Masonry walls are completed in Areas A, B, and C. The mason will start in Area E the week of Nov. 11.
- The Elevator Pit and Center Stairwell footings and foundation walls are excavated and will be formed the week of Nov. 11.
- Excavation is occurring in Area E. Large undercuts have been encountered in Area E and will encounter more in Area F.
- Concrete footings and foundations are being poured in Area E.
- Underground plumbing main lines are being installed in Area E and going back to Areas A, B, & C to install branch lines after steel is completed.
- Steel is erected in Areas A & B and started in Area C. The detailing for the steel in Areas A & B will take about two weeks each; starting with Area A first.
- The new water line will be completed the week of Nov. 11. The new sanitary line installation will start after the water line is complete.

