



# MAY WHITNEY ELEMENTARY

## CONSTRUCTION UPDATE

### DECEMBER 2019

- The mason has completed the Southwest exterior block portion of what will be the new Little Learners section in Area E. The mason is continuing around the exterior wall of Area E.
- Excavation and concrete footings and foundations are continuing in Area E.
- The Elevator Pit and Center Stairwell foundation walls were poured the week of December 9.
- Steel is erected in Areas A, B, & C. The steel contractor is now working on detailing, which includes installing decking, bolts, miscellaneous angles and structural steel pieces, and welding.
- The metal framing contractor began the week of December 9 and exterior walls will begin to form starting at Area A.
- A new water line, sanitary line, and storm lines are almost completed.

