



SETH PAINE ELEMENTARY

CONSTRUCTION UPDATE

JANUARY 2020

- Excavation and exterior demo at the addition side of the school began Sat., December 21.
- Undercuts have been completed on all of the foundation walls of the addition.
- The building pad is in the process of being constructed and built up with stone.
- Concrete is ready to form footings the week of January 6, with foundation walls to follow.
- Investigative and very initial Mechanical, Electrical, and Plumbing work has been completed in the crawlspace.

