

Bond Project Budget Update - October 2017

Project	Current Budget	Contracted Costs	Total Paid to Date	Percentage Complete
Bishop Elementary	\$18,760,203	\$650,589	\$354,429	1.89%
Charles Hay World Elementary	\$21,665,231	\$19,457,785	\$2,773,492	12.80%
Cherrellyn Elementary	\$18,455,426	\$253,312	\$40,485	0.22%
Clayton Elementary	\$21,682,856	\$19,204,501	\$2,421,597	11.17%
Early Childhood Education at Maddox	\$16,936,284	\$1,096,580	\$373,159	2.20%
TOTAL	\$97,500,000	\$40,662,768	\$5,963,163	6.12%

