



Kellogg Elementary – Project Timeline

- **Temporary Parent Loop / Parking Lot** – Constructed March 2020 (dependent on weather). The Temporary Parent Loop is projected to go into operation on March 30, 2020
- **Mobilization/Construction Area Set Up** – Begins end of March through April 2020
- **Storage Building Demolition** – Begin end of March and completed April 2020
- **Temp Staff Parking (at Storage Building Location)** – Begin Mid-April and completed May 2020
- **New building foundations** – Construction begins May 2020
- **New Building Envelope** – Construction begins July 2020
- **New Building Closed In** – Construction begins end of October 2020
- **New Building Interior Work** – Construction starts August 2020 through June 2021
- **School Staff “move in” to New Building** – Starts day after the last day of school in June 2021 and to be completed in the beginning of July 2021.
- **Demo Old Kellogg Elementary Building** – July 2021
- **Complete Site work** – June through October 2021
- **Unit 500 renovation (Media Center)** – June through October 2021

Note: This timeline above is subject to change due to weather delays and/or other unforeseen delays.