



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

JANUARY 2020

- Excavation and concrete is complete in Area E. The mason will continue block in Area E the week of Jan. 20.
- Concrete footings for more than half of Area F (Storm Shelter) have been framed and poured. The concrete contractor will continue working in Area F to form footings and walls.
- The mason is working on the wall between the classroom wings and the multipurpose room. This location houses the elevator and stairs.
- Steel is being detailed in Area C. The final portion of structural steel for Areas A, B, & C will be erected the week of Jan. 20. This final structural steel in Area B will connect Areas A, B, & C to the masonry wall currently being constructed that houses the elevator and stairs.
- The metal framing contractor has exterior framing completed in Areas A and B, and has exterior drywalled all of Area A and part of Area B. The metal framer has started on Area C exterior framing and drywall.

