



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

FEBRUARY 2020

- Geothermal Well Field work began Feb. 4 and will last about seven weeks. They drill about one well per day per rig.
- Foundations and footings are complete and backfilled in Area F.
- Excavation of Areas A, B, C, E, and F are complete. The east side of Area D is the only excavation remaining and will be completed after the north part of Area E steel is set.
- Steel for Area D Office Area is currently being set. Detailing should be complete the week of Feb. 17.
- Steel for Area E will be delivered the week of Feb. 17.
- The mason is working on Area E bearing walls and will be complete the week of Feb. 17.
- Masonry is complete with connection point from Area B to Area D. Steel was set in Area B, finalizing the connection of Areas A, B, and C together.
- The metal framing contractor completed the exterior framing & sheeting of Areas A, B, and C. When steel is completely set in Area D, the exterior framing will begin there the week of Feb. 24.

