



MAY WHITNEY ELEMENTARY

CONSTRUCTION UPDATE

MARCH 2020

- Geothermal Well Field Work drilling should be complete week of March 23. Then all of the wells will be connected and stubbed into a pipe in the building.
- The mason should start on Area F blockwork the week of March 16.
- Concrete slabs were poured at the bottom of stairwells in Areas A and B.
- The exterior finish work on Areas A,B,C, should begin by the week of March 23.
- Roofing will begin the week of March.
- Steel for Area E is partially set. The remaining decking detailing in Area D to be complete the week of March 9.
- Concrete slab on deck is being prepped for Area A. Pending good weather, slab on deck for Area A could be poured the week of March 9.
- Excavation of footings and foundations should be complete the week of March 9.
- Concrete footings and foundations should be completely poured for the building the week of March 16.
- Exterior Framing in Area E and part of Area D will be complete the week of March 9..

