



SETH PAINE ELEMENTARY

CONSTRUCTION UPDATE

FEBRUARY 2020

- Area D exterior footings and foundation walls will be complete the week of February 10. The excavator will backfill the exterior walls after concrete is complete.
- Area D interiors footings, foundations, and piers will be excavated, formed, and poured by the week of February 17.
- The Mason will mobilize on site the week of February 17.
- Steel is set to be delivered the week of February 24.
- Mechanical, electrical, and plumbing routing work is ongoing in the crawlspace.

