



SETH PAINE ELEMENTARY

CONSTRUCTION UPDATE

MARCH 2020

- Area D footings and foundation walls are complete and backfilled by the excavator.
- The mason has constructed the wall adjacent to the existing building and is working on other bearing walls in other spaces like the new kitchen as well as MDF/IDF rooms.
- The mason should be complete with work the week of March 16.
- Steel is set to be erected the week of March 16, weather pending.
- Excavation has started work on the Bioswale.
- MEP routing work is ongoing in the crawlspace.

